

SUPPORTING DOCUMENTATION

LETTER OF EXPLANATION - Pay Request #12

CONSTRUCTION CONTRACTS:		Vision Funding	SCHC Private Funding
Earth Change (Tri-Star)	Original Contract	\$ 1,815,033.50	
Tri-Star Change Order #1	Excess Rock Excavation (Base Bid Item 3)	\$ 580,000.00	
Tri-Star Change Order #2	Additional Excavation for Site Revisions & Hotel Revisions	\$ 36,720.00	
Tri-Star Change Order #2	Add'l Excavation for Site Revisions (funded with SCHC private sources)	\$ -	\$ 35,929.04
Tri-Star Change Order #3	Building Pads	\$ 81,818.10	
Tri-Star Change Order #4	Final Quantity Adjustments	(\$66,425.96)	
	Subtotals	\$ 2,447,145.64	\$ 35,929.04
Tri-Star Construction	Total Contract (Vision & Privately Funded)	\$ 2,483,074.68	
Utilities (Davis H. Elliot Const.)	Original Contract	\$ 683,020.50	
DHEC Change Order #1	Add Water Bore from EC Project & Revise Water Line "C" per Site Rev	\$ 45,194.50	
DHEC Change Order #2	Revised Offsite WL "C"	(\$50,797.00)	
DHEC Change Order #3	Final Quantity Adjustments	(\$4,326.50)	
Davis H. Elliot Construction Co.	Total Contract (All Vision Funded)	\$ 673,091.50	
Site Dev, Pt. A (Tri-Star)	Original Contract	\$ 1,093,231.25	
Tri-Star Change Order #1	Add FH & Raise Existing SSMH	\$ 10,882.25	
Tri-Star Construction	Total Contract (All Vision Funded)	\$ 1,104,113.50	
	TOTAL SITE INFRASTRUCTURE CONTRACTS (Vision & Privately Funded)	\$ 4,260,279.68	

CONSTRUCTION FUNDING:		
Vision Funding Totals		
Tri-Star Construction	Earth Change Project	\$ 2,447,145.64
Davis H. Elliot Construction Co.	Utilities Project	\$ 673,091.50
Tri-Star Construction	Site Development; Part A	\$ 1,104,113.50
	<i>Total Committed Vision Funding</i>	\$ 4,224,350.64
Uncommitted Vision Balance		\$ 1,036,222.69
	Total Vision Funding	\$ 5,260,573.33
Stoney Creek Hospitality Corp.		
Private Funding Payments	Tri-Star Change Order #2 (SCHC Portion)	\$ 35,929.04
	Total Private Funding	\$ 35,929.04
	TOTAL PROJECT FUNDING (Vision & Private Funds)	\$ 5,296,502.37

TRI-STAR CONSTRUCTION, LLC

Application and Certificate for Payment

TO OWNER: STONEY CREEK HOSPITALITY
5291 STONEY CREEK COURT
JOHNSTON, IA 50131
ATTN: JIM THOMPSON

PROJECT: 1611 STONEY CREEK SITE DEVELOPEMENT
200 W. ALBANY
BROKEN ARROW, OK 74012

APPLICATION NO.: 3
PERIOD TO: 11/22/2016 to 12/21/2016
CONTRACT FOR:

FROM: TRI-STAR CONSTRUCTION, LLC
CONTRACTOR: 1880 N. 166TH E. AVENUE
TULSA, OK 74116

VIA ARCHITECT: 5416 W. YALE AVENUE, SUITE 210
TULSA, OK 74135

CONTRACT DATE: 7/26/2016
PROJECT NOS.: / 1,1611

Distribution to:
OWNER:
ARCHITECT:
CONTRACTOR:
FIELD:
OTHER:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract Continuation Sheet. AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$1,093,231.25
2. NET CHANGE BY CHANGE ORDERS \$10,882.25
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$1,104,113.50
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$602,534.69
5. RETAINAGE:
 - a. 5 % of Completed Work (Column D + E on G703) \$30,126.73
 - b. 5 % of Stored Material (Column F on G703) \$0.00
6. TOTAL EARNED LESS RETAINAGE \$30,126.73
(Line 4 Less Line 5 Total) \$572,407.69
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$239,480.09
(Line 6 from prior Certificate) *PMU*
8. CURRENT PAYMENT DUE **\$332,927.87**
9. BALANCE TO FINISH, INCLUDING RETAINAGE \$531,705.55
(Line 3 less Line 6)

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$10,882.25	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$10,882.25	\$0.00
NET CHANGES by Change Order		\$10,882.25

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: *Paul Newquist*
By: *Paul Newquist* Date: *1/5/17*

State of: *Oklahoma*
County of: *Tulsa*
Subscribed and sworn to before me this *5th* day of *January* 2017
Notary Public: *Paul Newquist*
My Commission expires: *1/5/17*

PAULA NEWQUIST
NOTARY PUBLIC
STATE OF OKLAHOMA
TULSA COUNTY
COMM 16007306 EXP 07-28-2020

ARCHITECT'S CERTIFICATE FOR PAYMENT - 6704/1882R
In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED **\$ 332,927.87** - \$0.00
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT: *Paul K. Gurd*
By: *Paul K. Gurd* Date: *14 JAN 2017*

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA[®] Document G703[™] - 1992

Continuation Sheet

AIA Document G702[™]-1992, Application and Certification for Payment, or G736[™]-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3
 APPLICATION DATE: 12/22/2016
 PERIOD TO: 11/22/2016 to 12/21/2016
 ARCHITECT'S PROJECT NO: 1611

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
1	CLEARING AND GRUB	\$37,700.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$37,700.00	
2	MOBILIZATION	\$19,000.00	\$19,000.00	\$0.00	\$0.00	\$0.00	\$19,000.00	\$0.00	
3	UNC. EXCAVATION	\$15,000.00	\$7,847.50	\$0.00	\$0.00	\$0.00	\$7,847.50	\$7,152.50	
4	COMMON EXC. (TRENCH)	\$9120.00	\$5,718.62	\$0.00	\$0.00	\$0.00	\$5,718.62	\$3,401.38	
5	ROCK EXC. (TRENCH)	\$25,200.00	\$570.15	\$0.00	\$0.00	\$0.00	\$570.15	\$24,629.85	
6	TEMP. SILT FENCE	\$1000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,000.00	
7	TEMP. INLET BARRIER	\$1151.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,151.50	
8	SOLID SLAB SODDING	\$2000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,000.00	
9	ODOT AGG BASE TYPE A	\$100,540.00	\$46,011.68	\$34,980.88	\$0.00	\$0.00	\$80,992.56	\$19,547.44	
10	SUBGRADE METHOD B	\$29,817.00	\$14,770.71	\$5,250.00	\$0.00	\$0.00	\$20,020.71	\$9,796.29	
11	SEPARATOR FABRIC	\$36,576.00	\$20,174.40	\$5,600.00	\$0.00	\$0.00	\$25,774.40	\$10,801.60	
12	TACK COAT	\$14,910.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$14,910.00	
13	SUPERPAVE, TYPE S3	\$297,153.00	\$0.00	\$205,395.20	\$0.00	\$0.00	\$65,400.38	\$231,752.62	
14	PCC PAVE. (PLACE)	\$14,350.00	\$0.00	\$13,548.00	\$0.00	\$0.00	\$13,548.00	\$802.00	
15	PCC PAVE. (HD)	\$17,550.00	\$0.00	\$14,165.55	\$0.00	\$0.00	\$14,165.55	\$3,384.45	
16	PCC FOR PAVE. (H.E.S.)	\$6000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00	
17	CLASS A CONCRETE	\$22,140.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,140.00	
18	CLASS C CONCRETE	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,000.00	
19	COMB. CURB & GUTTER	\$131,835.00	\$0.00	\$52,193.50	\$0.00	\$0.00	\$52,193.50	\$79,641.50	
20	INLET ADJUST TO GRA	\$5775.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,775.00	
21	VALVE BOX ADJ. TO GR	\$1950.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,950.00	
22	FIRE HYDRANT RESET	\$4100.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,100.00	
	SUB-TOTALS	\$803,867.50	\$114,093.06	\$331,133.13	\$0.00	\$445,226.19	55%	\$358,641.31	

AIA Document G703[™] - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1988 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA[®] Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA[®] Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 12:26:41 on 10/21/2016 under Order No. 0422837360 which expires on 10/21/2017, and is not for resale.
 User Notes: (389ADA25)

AIA Document G703™ - 1992

Continuation Sheet

AIA Document, G702™-1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.




APPLICATION NO: 3
 APPLICATION DATE: 12/22/2016
 PERIOD TO: 11/22/2016 to 12/21/2016
 ARCHITECT'S PROJECT NO: 1611

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)						
23	4" PVC ROOF DRAIN	\$600.00	\$1,680.00	\$0.00	\$0.00	\$0.00	\$1,680.00	280%	-\$1,080.00
24	6" PVC ROOF DRAIN	\$17,688.75	\$7,631.75	\$0.00	\$0.00	\$0.00	\$7,631.75	43%	\$10,057.00
25	8" PVC ROOF DRAIN	\$9,900.00	\$17,550.00	\$0.00	\$0.00	\$0.00	\$17,550.00	177%	-\$7,650.00
26	10" PVC ROOF DRAIN	\$10,080.00	\$11,040.00	\$0.00	\$0.00	\$0.00	\$11,040.00	110%	-\$960.00
27	12" PVC ROOF DRAIN	\$3,920.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,920.00
28	6" HDPE ROOF DRAIN	\$3,527.50	\$17,928.00	\$0.00	\$0.00	\$0.00	\$17,928.00	508%	-\$14,400.50
29	8" HDPE ROOF DRAIN	\$7,680.00	\$20,448.00	\$0.00	\$0.00	\$0.00	\$20,448.00	266%	-\$12,768.00
30	10" HDPE ROOF DRAIN	\$15,525.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$15,525.00
31	12" HDPE ROOF DRAIN	\$4,340.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$4,340.00
32	2" PVC IRRIG. SLEEVE	\$7,290.00	\$2,133.00	\$0.00	\$0.00	\$0.00	\$2,133.00	29%	\$5,157.00
33	4" PVC IRRIG. SLEEVE	\$13,860.00	\$23,446.50	\$0.00	\$0.00	\$0.00	\$23,446.50	169%	-\$9,586.50
34	6" PVC IRRIG. SLEEVE	\$33,820.00	\$6,631.00	\$0.00	\$0.00	\$0.00	\$6,631.00	20%	\$27,189.00
35	4" PVC SAN. SEW LINE	\$4,560.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$4,560.00
36	6" PVC SAN. SEW LINE	\$9,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$9,500.00
37	REM. EX. CURB AND GUT	\$2,442.00	\$1,480.00	\$740.00	\$0.00	\$0.00	\$2,220.00	91%	\$222.00
38	REM. EX. ASPHALT PAV	\$728.00	\$2,730.00	\$0.00	\$0.00	\$0.00	\$2,730.00	375%	-\$2,002.00
39	CON. STAKING LEVEL II	\$10,550.00	\$5,275.00	\$0.00	\$0.00	\$0.00	\$5,275.00	50%	\$5,275.00
40	3" PVC WATER SERVICE	\$870.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$870.00
41	4" PVC WATER SERVICE	\$7,650.50	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$7,650.50
42	8" PVC WATER SERVICE	\$10,272.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$10,272.00
43	WATER (FIRE LINE) TAP	\$3,700.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$3,700.00
44	3" WATER METER & TAP	\$5,100.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0%	\$5,100.00
SUB-TOTALS		\$987,471.25	\$232,066.31	\$331,873.13	\$0.00	\$0.00	\$563,939.44	57%	\$423,531.81

AIA Document G703™ - 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 12:26:41 on 10/21/2016 under Order No. 0422837360 which expires on 10/21/2017, and is not for resale.
 User Notes: (389ADA25)

CONTRACT CHANGE ORDER

Change Order No.: #01
Date: December 19, 2016
Bid Number: SC-16003
Project Name: Stoney Creek Hotel & Conference
Center - Site Development; Part A

RECOMMENDED:	 Engineer Signature	Cowan Group Engineering, LLC Engineer	
BY:	Russell K. Fischer Printed Name	Project Engineer Title	20 DEC 2016 Date
ACCEPTED:	 Contractor Signature	Tri-Star Construction, LLC Contractor	
BY:	Mark Huff Printed Name	Managing Member Title	12-20-16 Date
APPROVED:	 Owner Signature	Stoney Creek Hospitality Corp. Owner	
BY:	Kevin McCarty Printed Name	Executive Vice-President Title	12-20-16 Date