

SUPPORTING DOCUMENTATION

LETTER OF EXPLANATION - Pay Request #12

CONSTRUCTION CONTRACTS:

		Vision Funding		SCHC Private Funding	
Earth Change (Tri-Star)	Original Contract	\$	1,815,033.50		
Tri-Star Change Order #1	Excess Rock Excavation (Base Bid Item 3)	\$	580,000.00		
Tri-Star Change Order #2	Additional Excavation for Site Revisions & Hotel Revisions	\$	36,720.00		
Tri-Star Change Order #2	Add'l Excavation for Site Revisions (funded with SCHC private sources)	\$	-	\$	35,929.04
Tri-Star Change Order #3	Building Pads	\$	81,818.10		
Tri-Star Change Order #4	Final Quantity Adjustments		(\$66,425.96)		
	Subtotals	\$	2,447,145.64	\$	35,929.04
Tri-Star Construction	Total Contract (Vision & Privately Funded)	\$	2,483,074.68		
Utilities (Davis H. Elliot Const.)	Original Contract	\$	683,020.50		
DHEC Change Order #1	Add Water Bore from EC Project & Revise Water Line "C" per Site Rev	\$	45,194.50		
DHEC Change Order #2	Revised Offsite WL "C"		(\$50,797.00)		
DHEC Change Order #3	Final Quantity Adjustments		(\$4,326.50)		
Davis H. Elliot Construction Co.	Total Contract (All Vision Funded)	\$	673,091.50		
Site Dev, Pt. A (Tri-Star)	Original Contract	\$	1,093,231.25		
Tri-Star Change Order #1	Add FH & Raise Existing SSMH	\$	10,882.25		
Tri-Star Construction	Total Contract (All Vision Funded)	\$	1,104,113.50		
	TOTAL SITE INFRASTRUCTURE CONTRACTS (Vision & Privately Funded)	\$	4,260,279.68		

CONSTRUCTION FUNDING:

Vision Funding Totals			
Tri-Star Construction	Earth Change Project	\$	2,447,145.64
Davis H. Elliot Construction Co.	Utilities Project	\$	673,091.50
Tri-Star Construction	Site Development; Part A	\$	1,104,113.50
	<i>Total Committed Vision Funding</i>	\$	4,224,350.64
Uncommitted Vision Balance		\$	1,036,222.69
	Total Vision Funding	\$	5,260,573.33
Stoney Creek Hospitality Corp.			
Private Funding Payments	Tri-Star Change Order #2 (SCHC Portion)	\$	35,929.04
	Total Private Funding	\$	35,929.04
	TOTAL PROJECT FUNDING (Vision & Private Funds)	\$	5,296,502.37

TRI-STAR CONSTRUCTION, LLC



TO OWNER: STONEY CREEK HOSPITALITY
5291 STONEY CREEK COURT
JOHNSTON, IA 50131
ATTN: JIM THOMPSON

FROM CONTRACTOR: TRI-STAR CONSTRUCTION, LLC
1880 N. 166TH E. AVENUE
TULSA, OK 74116

PROJECT: 1611 STONEY CREEK SITE DEVELOPMENT
200 W. ALBANY
BROKEN ARROW, OK 74012

VIA ARCHITECT: COWEN GROUP ENGINEERING
5416 W. YALE AVENUE, SUITE 210
TULSA, OK 74135

APPLICATION NO: 3

PERIOD TO: 11/22/2016 to 12/21/2016

CONTRACT FOR:

CONTRACT DATE: 7/26/2016

PROJECT NOS: / 1/1611

Distribution to:

OWNER: ☒

ARCHITECT: ☒

CONTRACTOR: ☐

FIELD: ☐

OTHER: ☐

Application is made for payment as shown below, in connection with the Contract Continuation Sheet AIA Document G703, is attached.

- | | |
|--|----------------|
| 1. ORIGINAL CONTRACT SUM | \$1,093,231.25 |
| 2. NET CHANGE BY CHANGE ORDERS | \$10,882.25 |
| 3. CONTRACT SUM TO DATE (Line 1 ± 2) | \$1,104,113.50 |
| 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) | \$602,534.69 |
| 5. RETAINAGE: | |
| a. <u>5</u> % of Completed Work
(Column D + E on G703) | \$30,126.73 |
| b. <u>5</u> % of Stored Material
(Column F on G703) | \$0.00 |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) | \$30,126.73 |
| 6. TOTAL EARNED LESS RETAINAGE
(Line 4 Less Line 5 Total) | \$572,407.69 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT
(Line 6 from prior Certificate) | \$239,480.09 |
| 8. CURRENT PAYMENT DUE | \$332,927.87 |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) | \$531,705.55 |

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		\$10,882.25	\$0.00
Total approved this Month		\$0.00	\$0.00
TOTALS		\$10,882.25	\$0.00
NET CHANGES by Change Order			\$10,882.25

AIA Document G702™ – 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 09:31:11 on 10/21/2016 under Order No. 2802446954 which expires on 10/21/2017, and is not for resale.
User Notes: (389ADA2C)

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: *Paul, Nick* Date: 1/5/17

State of: PA
County of: PA
Subscribed and sworn to before
me this 23rd day of March 2017

Notary Public: Paula Hendricks
My Commission expires: _____

ARCHITECT'S CERTIFICATE FOR PAYMENT - *ENG 10/8/82*

In accordance with the Contract Documents, based on on-site observations and the data acquired during the performance of the Work, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED **\$ 322,927.87** ~~\$0.00~~
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Confirmation Sheet that are changed to conform with the amount certified.)

ARCHITECT: *ENG*
By: *Paul K. Gind*
Date: *14 JAN 2017*

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

7

Continuation Sheet

AIA Document, G702™-1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 3
 APPLICATION DATE: 12/22/2016
 PERIOD TO: 11/22/2016 to 12/21/2016
 ARCHITECT'S PROJECT NO: 1611

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	CLEARING AND GRUB	\$37,700.00	\$0.00	\$0.00	\$0.00	\$0.00	\$37,700.00	
2	MOBILIZATION	\$19,000.00	\$19,000.00	\$0.00	\$0.00	\$19,000.00	\$0.00	
3	UNC. EXCAVATION	\$15,000.00	\$7,847.50	\$0.00	\$0.00	\$7,847.50	\$7,152.50	
4	COMMON EXC. (TRENCH)	\$9120.00	\$5,718.62	\$0.00	\$0.00	\$5,718.62	\$3,401.38	
5	ROCK EXC. (TRENCH)	\$25,200.00	\$570.15	\$0.00	\$0.00	\$570.15	\$24,629.85	
6	TEMP. SILT FENCE	\$1000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,000.00	
7	TEMP. INLET BARRIER	\$1151.50	\$0.00	\$0.00	\$0.00	\$0.00	\$1,151.50	
8	SOLID SLAB SODDING	\$2000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$2,000.00	
9	ODOT AGG BASE TYPE A	\$100,540.00	\$46,011.68	\$34,980.88	\$0.00	\$80,992.56	\$19,547.44	
10	SUBGRADE METHOD B	\$29,817.00	\$14,770.71	\$5,250.00	\$0.00	\$20,020.71	\$9,796.29	
11	SEPARATOR FABRIC	\$36,576.00	\$20,174.40	\$5,600.00	\$0.00	\$25,774.40	\$10,801.60	
12	TACK COAT	\$14,910.00	\$0.00	\$0.00	\$0.00	\$0.00	\$14,910.00	
13	SUPERPAVE, TYPE S3	\$297,153.00	\$0.00	\$205,395.20	\$0.00	\$65,400.38	\$231,752.62	
14	PCC PAVE. (PLACE)	\$14,350.00	\$0.00	\$13,548.00	\$0.00	\$13,548.00	\$802.00	
15	PCC PAVE. (HD)	\$17,550.00	\$0.00	\$14,165.55	\$0.00	\$14,165.55	\$3,384.45	
16	PCC FOR PAVE. (H.E.S.)	\$6000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$6,000.00	
17	CLASS A CONCRETE	\$22,140.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,140.00	
18	CLASS C CONCRETE	\$11,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$11,000.00	
19	COMB. CURB & GUTTER	\$131,835.00	\$0.00	\$52,193.50	\$0.00	\$52,193.50	\$79,641.50	
20	INLET ADJUST TO GRA	\$5775.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,775.00	
21	VALVE BOX ADJ. TO GR	\$1950.00	\$0.00	\$0.00	\$0.00	\$0.00	\$1,950.00	
22	FIRE HYDRANT RESET	\$4100.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,100.00	
	SUB-TOTALS	\$803,867.50	\$114,093.06	\$331,133.13	\$0.00	\$445,226.19	\$358,641.31	

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 12:26:41 on 10/21/2016 under Order No. 0422837360 which expires on 10/21/2017, and is not for resale.

User Notes:

(389ADA25)

Continuation Sheet

AIA Document, G702™-1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.		APPLICATION NO:	3
In tabulations below, amounts are in US dollars.		APPLICATION DATE:	12/22/2016
Use Column I on Contracts where variable retainage for line items may apply.		PERIOD TO:	11/22/2016 to 12/21/2016
		ARCHITECT'S PROJECT NO:	1611

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
23	4" PVC ROOF DRAIN	\$600.00	\$1,680.00	\$0.00	\$0.00	\$1,680.00	-\$1,080.00	
24	6" PVC ROOF DRAIN	\$17,688.75	\$7,631.75	\$0.00	\$0.00	\$7,631.75	\$10,057.00	
25	8" PVC ROOF DRAIN	\$9,900.00	\$17,550.00	\$0.00	\$0.00	\$17,550.00	-\$7,650.00	
26	10" PVC ROOF DRAIN	\$10,080.00	\$11,040.00	\$0.00	\$0.00	\$11,040.00	-\$960.00	
27	12" PVC ROOF DRAIN	\$3,920.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,920.00	
28	6" HDPE ROOF DRAIN	\$3,527.50	\$17,928.00	\$0.00	\$0.00	\$17,928.00	-\$14,400.50	
29	8" HDPE ROOF DRAIN	\$7,680.00	\$20,448.00	\$0.00	\$0.00	\$20,448.00	-\$12,768.00	
30	10" HDPE ROOF DRAIN	\$15,525.00	\$0.00	\$0.00	\$0.00	\$0.00	\$15,525.00	
31	12" HDPE ROOF DRAIN	\$4,340.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,340.00	
32	2" PVC IRRIG. SLEEVE	\$7,290.00	\$2,133.00	\$0.00	\$0.00	\$2,133.00	\$5,157.00	
33	4" PVC IRRIG. SLEEVE	\$13,860.00	\$23,446.50	\$0.00	\$0.00	\$23,446.50	-\$9,586.50	
34	6" PVC IRRIG. SLEEVE	\$33,820.00	\$6,631.00	\$0.00	\$0.00	\$6,631.00	\$27,189.00	
35	4" PVC SAN. SEW LINE	\$4,560.00	\$0.00	\$0.00	\$0.00	\$0.00	\$4,560.00	
36	6" PVC SAN. SEW LINE	\$9,500.00	\$0.00	\$0.00	\$0.00	\$0.00	\$9,500.00	
37	REM. EX. CURB AND GUT	\$2,442.00	\$1,480.00	\$740.00	\$0.00	\$2,220.00	\$222.00	
38	REM. EX. ASPHALT PAV	\$728.00	\$2,730.00	\$0.00	\$0.00	\$2,730.00	-\$2,002.00	
39	CON. STAKING LEVEL II	\$10,550.00	\$5,275.00	\$0.00	\$0.00	\$5,275.00	\$5,275.00	
40	3" PVC WATER SERVICE	\$870.00	\$0.00	\$0.00	\$0.00	\$0.00	\$870.00	
41	4" PVC WATER SERVICE	\$7,650.50	\$0.00	\$0.00	\$0.00	\$0.00	\$7,650.50	
42	8" PVC WATER SERVICE	\$10,272.00	\$0.00	\$0.00	\$0.00	\$0.00	\$10,272.00	
43	WATER (FIRE LINE) TAP	\$3,700.00	\$0.00	\$0.00	\$0.00	\$0.00	\$3,700.00	
44	3" WATER METER & TAP	\$5,100.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,100.00	
SUB-TOTALS		\$987,471.25	\$232,066.31	\$331,873.13	\$0.00	\$563,939.44	\$423,531.81	
								57%

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 12:26:41 on 10/21/2016 under Order No. 0422837360 which expires on 10/21/2017, and is not for resale.

User Notes: (389ADA25)



AIA Document, G702™-1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.	APPLICATION NO:	3
In tabulations below, amounts are in US dollars.	APPLICATION DATE:	12/22/2016
Use Column I on Contracts where variable retainage for line items may apply.	PERIOD TO:	11/22/2016 to 12/21/2016
	ARCHITECT'S PROJECT NO:	1611

AIA Document G703™ – 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 12:26:41 on 10/21/2016 under Order No. 0422837360 which expires on 10/21/2017, and is not for resale.

CONTRACT CHANGE ORDER

Change Order: #01	Engineer: Cowan Group Engineering, LLC
Date: December 19, 2016	Address: 5416 S. Yale, Suite 210
Bid Number: SC-16003	Tulsa, OK 74135
	Phone: 918.949.6171
Project Name: Stoney Creek Hotel & Conference	Email: russ@cowangroup.co
Center - Site Development; Part A	
Contractor: Tri-Star Construction, LLC	Owner (Grantor): Stoney Creek Hospitality Corp.
Address: 1880 N. 166th East Avenue	Address: 5291 Stoney Creek Court
Tulsa, OK 74116	Johnston, IA 50131
Phone: 918.439.9155	Phone: 515.559.2200
Email: along@tristarllc.net	Email: kevin.mccarty@staysch.com

THE FOLLOWING CHANGES ARE HEREBY AMENDED INTO THE CONTRACT PLANS AND SPECIFICATIONS

C.O. ITEM	BID PAY ITEM NO.	SPEC NO.	DESCRIPTION	UNIT	UNIT PRICE	CONTRACT QUANTITY	AMENDED QUANTITY	COST
Pay Item Quantity Adjustment								
1	52a	616(G)	FIRE HYDRANT - 3 WAY	EA	\$3,200.00	0	1	\$3,200.00
2	52b	BA410(B1)	8"X8"X6" TEE	EA	\$825.50	0	1	\$825.50
3	52c	BA410(D1)	8" SOLID SLEEVE	EA	\$304.75	0	1	\$304.75
4	52d	BA511(C)	4 FT ID MH EXTRA FT OF DEPTH	VF	\$819.00	0	8	\$6,552.00
5								\$0.00
6								\$0.00
7								\$0.00
8								\$0.00
9								\$0.00
10								\$0.00
11								\$0.00
12								\$0.00
13								\$0.00
								\$0.00
								\$0.00
Net Change Order Amount								\$10,882.25
Original Contract Amount								\$1,093,231.25
Total of Previous Change Order(s)								\$0.00
Total Contract Amount To Date								\$1,104,113.50




This Change Order Add Contract Time by 30 Days
 (Adjusted Completion Date: February 08, 2017)

Description:

This change order is being processed to add new pay items for the raising of an existing sanitary sewer manhole that was buried by previous site work but now needs to be raised to the existing grade; and the addition of a fire hydrant to meet Fire Code requirements. The additional Change Order pay items are labeled as No. 52 with a letter extension. (Pay Items 1 - 52 are bid pay items.) The Change Order Pay Item quantities identified per the Oklahoma Competitive Bid Act Section 121.B equal \$10,882.25 which represents a total adjustment to date of 1.0% from the contract bid amount.

CONTRACT CHANGE ORDER

Change Order No.: #01
Date: December 19, 2016
Bid Number: SC-16003
Project Name: Stoney Creek Hotel & Conference
Center - Site Development; Part A

RECOMMENDED:		Cowan Group Engineering, LLC
	Engineer Signature	Engineer
BY:	Russell K. Fischer	Project Engineer
	Printed Name	Title
		20 DEC 2016
		Date
ACCEPTED:		Tri-Star Construction, LLC
	Contractor Signature	Contractor
BY:	Mark Huff	Managing Member
	Printed Name	Title
		12-20-16
		Date
APPROVED:		Stoney Creek Hospitality Corp.
	Owner Signature	Owner
BY:	Kevin McCarty	Executive Vice-President
	Printed Name	Title
		12-20-16
		Date