

ANTICIPATED PROJECT SCHEDULE SECOND SUPPLEMENTAL WATER CONNECTION

<u>Date</u>	<u>Activity</u>
April 19, 2016	Hired HUB Engineers to design water connection
April 21, 2016	Advertised for bids on public construction contract
April 25, 2016	Solicit suppliers for purchase order on 48" tapping sleeve and 30" tap
April 25, 2016	Solicit professional services contract for install of 48" tapping sleeve
April 29, 2016	Award purchase order on 48" tapping sleeve and 30" tap to Forterra Pressure Pipe
April 29, 2016	Execute professional services contract to Forterra Pressure Pipe
May 6, 2016	Execute professional services contract to Forterra Pressure Pipe
May 6, 2016	Solicited suppliers for purchase order on 30" valve
May 12, 2016	Bid opening for public construction contract on water connection
May 17, 2016	Anticipated award of public construction contract on water connection
May 20, 2016	Prepare and distribute public construction contracts for execution
May 23, 2016	Pre-Work Conference on tap work (COT/TMUA control)
May 24, 2016	Perform tap on TMUA 48" diameter water line
May 27, 2016	Complete tap on TMUA 48" diameter water line
May 31, 2016	Receive executed public construction contracts
June 3, 2016	Pre-Work Conference on water connection work (BAMA control)
June 6, 2016	Notice to Proceed on water connection work
July 20, 2016	Substantial Completion of water connection work
August 4, 2016	Completion of water connection work