

<b>Project Name:</b> <u>Stoney Creek Hospitality Hotel &amp; Conference</u>	<b>Project No.:</b> <u>N/A</u>
<b>COBA CA.:</b> <u>Chad Nichols</u>	<b>Week Ending:</b> <u>11/21/2015</u>
<b>Location:</b> <u>Albany across from Bass Pro</u>	<b>Subs. Complete Date:</b> <u>11/6/2015</u>
<b>Contractor:</b> <u>Tri-Star Construction</u>	<b>Notice to Proceed:</b> <u>7/2/2015</u>
<b>Elapsed Contract Time:</b> 142 Days <b>OF</b> 127 Days <b>Days Added By CO:</b> 0	

Item Reported	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date:	11/15/2015	11/16/2015	11/17/2015	11/18/2015	11/19/2015	11/20/2015	11/21/2015
Weather Conditions	Rain	Rain	Rain	Cloudy	Sun	Sun	Rain
Precipitation (Inches)	0.20	1.00	1.30				0.10
Wind Conditions	Med 10-15	Med 10-15	Med 10-15	Low 0-10	Low 0-10	High 15+	High 15+
Temperature Range (F)	50-58	50-64	50-70	46-65	37-59	35-67	28-58

Contractor Personnel Onsite (# of Personnel)							
Superintendant							
Operator							
Laborer							

Sub-Contractor Personnel Onsite (By Company) (# of Personnel)							

Equipment Onsite (# of Individual Pieces)							
Mass Grading Operations	11	11	11	11	11	11	11

Project Name: Stoney Creek Hospitality Hotel & Conference    Project No.:            N/A            Week End: #####

Sunday: 15-Nov-15	
Monday: 16-Nov-15	No Work Due to Rain
Tuesday: 17-Nov-15	No Work Due to Rain
Wednesday: 18-Nov-15	No Work Due to Rain
Thursday: 19-Nov-15	Placed and finished the shared access road and dewatering the site
Friday: 20-Nov-15	Continued working on Change Order work and revised grading plans
Saturday: 21-Nov-15	Rain
Additional Notes:	



Project Name: Stoney Creek Hospitality Hotel & Conference Project No.: N/A Week End: #####





Installed Quantity Log Section 4 of 4

Project Name: Stoney Creek Hospitality Hotel & Conference Project Number: N/A Week Ending 11/21/2015

Item #:	Line Item Description	Units	Sun	Mon	Tues	Wed	Thur	Fri	Sat	WK Total
1	Clearing Grubbing	LS								0
2	Unclassified Excavation Hauled Off Site	CY								0
3	Unclassified Excavation Placed on Site	CY								0
4	Rock Excavation	CY								0
5	Type A Salvaged Top Soil	LS								0
6	Temporary Silt Fence	LF								0
7	Temporary Inlet Barrier	EA								0
8	Temporary Sediment Basin	EA								0
9	Temporary Sediment Barrier	EA								0
10	Temporary Rock Dam	EA								0
11	Solid Slab Sodding	SY								0
12	Vegetative Mulch	AC								0
13	Class AA Concrete	CY								0
14	Reinforcing Steel	LB								0
15	4' ID Utility Manhole	EA								0
16	Adjust Utility Manhol to Grade	EA								0
17	18" Round HDPE Pipe	LF								0
18	Removal of Structures and Obstructions	LS								0
19	Removal of Existing 48" Double HDPE Pip	LF								0
20	Mobilization	LS								0
21	Construction Staking Level 2	LS								0
22	Construction Traffic Controls	LS								0
23	12" PVC C-900 Pipe	LF								0
24	12" DI Pipe	LF								0
25	12" 11-1/4 Bend	EA								0
26	12" 22-1/2 Bend	EA								0
27	12" 45 Bend	EA								0
28	12"X12"X12" Tee	EA								0
29	12" Solid Sleeve	EA								0
30	12"X6" Reducer	EA								0
31	12" Gate Valve	EA								0
32	Fire Hydrant Assembly	EA								0
33	Type 1 Valve Box	EA								0
34	24" Stell Casing and Bore	LF								0
35	6'X4" Precast RCB	LF								0
36	10'X4' Precast RCB	LF								0
37	4'X3' BA Standard Inlet	EA								0
Alt1 38	ODOT Aggregate Base Type A	CY								0
Alt1 39	Subgrade Method B	SY								0
Alt1 40	Seperator Fabric	SY								0
Alt1 41	Tack Coat	GAL								0
Alt1 42	Super Pave Type S3	TON								0
Alt1 43	PC Concrete Pavement (placement)	SY								0







<b>Project Name:</b> <u>Stoney Creek Hospitality Hotel &amp; Conference</u>	<b>Project No.:</b> <u>N/A</u>
<b>COBA CA.:</b> <u>Chad Nichols</u>	<b>Week Ending:</b> <u>11/28/2015</u>
<b>Location:</b> <u>Albany across from Bass Pro</u>	<b>Subs. Complete Date:</b> <u>11/6/2015</u>
<b>Contractor:</b> <u>Tri-Star Construction</u>	<b>Notice to Proceed:</b> <u>7/2/2015</u>
<b>Elapsed Contract Time:</b> 149 Days <b>OF</b> 127 Days	<b>Days Added By CO:</b> 0

Item Reported	Sunday	Monday	Tuesday	Wednesday	Thursday	Friday	Saturday
Date:	11/22/2015	11/23/2015	11/24/2015	11/25/2015	11/26/2015	11/27/2015	11/28/2015
Weather Conditions	Sun	Sun	Rain	Cloudy	Sun	Sun	
Precipitation (Inches)							
Wind Conditions	Low 0-10	Low 0-10	Low 0-10	Low 0-10	Med 10-15	Low 0-10	Med 10-15
Temperature Range (F)	27-56	33-65					

Contractor Personnel Onsite (# of Personnel)							
Superintendant		1					
Operator		7					
Laborer		4					

Sub-Contractor Personnel Onsite (By Company) (# of Personnel)							

Equipment Onsite (# of Individual Pieces)							
Mass Grading Operations	11	11	11	11	11	11	11



Project Name: Stoney Creek Hospitality Hotel & Conference    Project No.:            N/A            Week End: #####

Sunday: 22-Nov-15	
Monday: 23-Nov-15	Continued working on change order work on the Southeast corner of the project and placing rock and grading the shared access road.
Tuesday: 24-Nov-15	
Wednesday: 25-Nov-15	
Thursday: 26-Nov-15	Off For Thanksgiving
Friday: 27-Nov-15	Off For Thanksgiving
Saturday: 28-Nov-15	
Additional Notes:	



Project Name: Stoney Creek Hospitality Hotel & Conference    Project No.:      N/A      Week End: #####

	
	



Installed Quantity Log Section 4 of 4

Project Name: Stoney Creek Hospitality Hotel & Conference Project Number: N/A Week Ending 11/28/2015

Item #:	Line Item Description	Units	Sun	Mon	Tues	Wed	Thur	Fri	Sat	WK Total
1	Clearing Grubbing	LS								0
2	Unclassified Excavation Hauled Off Site	CY								0
3	Unclassified Excavation Placed on Site	CY								0
4	Rock Excavation	CY								0
5	Type A Salvaged Top Soil	LS								0
6	Temporary Silt Fence	LF								0
7	Temporary Inlet Barrier	EA								0
8	Temporary Sediment Basin	EA								0
9	Temporary Sediment Barrier	EA								0
10	Temporary Rock Dam	EA								0
11	Solid Slab Sodding	SY								0
12	Vegetative Mulch	AC								0
13	Class AA Concrete	CY								0
14	Reinforcing Steel	LB								0
15	4' ID Utility Manhole	EA								0
16	Adjust Utility Manhol to Grade	EA								0
17	18" Round HDPE Pipe	LF								0
18	Removal of Structures and Obstructions	LS								0
19	Removal of Existing 48" Double HDPE Pip	LF								0
20	Mobilization	LS								0
21	Construction Staking Level 2	LS								0
22	Construction Traffic Controls	LS								0
23	12" PVC C-900 Pipe	LF								0
24	12" DI Pipe	LF								0
25	12" 11-1/4 Bend	EA								0
26	12" 22-1/2 Bend	EA								0
27	12" 45 Bend	EA								0
28	12"X12"X12" Tee	EA								0
29	12" Solid Sleeve	EA								0
30	12"X6" Reducer	EA								0
31	12" Gate Valve	EA								0
32	Fire Hydrant Assembly	EA								0
33	Type 1 Valve Box	EA								0
34	24" Stell Casing and Bore	LF								0
35	6'X4" Precast RCB	LF								0
36	10'X4' Precast RCB	LF								0
37	4'X3' BA Standard Inlet	EA								0
Alt1 38	ODOT Aggregate Base Type A	CY	200							200
Alt1 39	Subgrade Method B	SY	1820							1820
Alt1 40	Seperator Fabric	SY	1000							1000
Alt1 41	Tack Coat	GAL								0
Alt1 42	Super Pave Type S3	TON								0
Alt1 43	PC Concrete Pavement (placement)	SY	121.5							121.5



