



Parks and Recreation

Projects Status Report

March 21, 2017



Nienhuis Park tennis and basketball courts

2011 G. O. Bond Project

Per the Nienhuis Park master plan

Status: Open for use.



Nienhuis Park parking/security lights

Funding was provided by the 2011 G. O.
Bond Issue and Vision 2025 project surplus
funds.

Solar powered lighting.

Status: Complete.



Historical Museum

2011 G.O. Bond to correct water infiltration issues.

Caulked all windows and other areas.

Installed lintels to windows and doors.

Sealed all brick.

In the process of installing a 3rd floor terrace canopy, which will prevent blowing rains from coming in under doors while providing shade for 3rd floor terrace events. Expected completion: April 2017.



Indian Springs Sports Complex Improvements

2011 G. O. Bond Project

Includes new fencing and parking lot improvements for the baseball complex and east soccer complex.

A new irrigation system will be installed on the east soccer complex.

A park entry sign with electronic board is planned to be installed and funded by STCI.

Work is planned to begin after the 2017 sports seasons are complete and be ready for the 2018 sports seasons.



City of Broken Arrow
Where opportunity lives

INDIAN SPRINGS SPORTS COMPLEX IMPROVEMENTS
13600 S. 145TH E. AVE.
PROJECT NUMBER 186228-A

PRELIMINARY NOT ISSUED FOR CONSTRUCTION

City of Broken Arrow
Engineering & Construction Department
485 North Poplar Avenue
P.O. Box 610, Broken Arrow, OK 74013

PROJECT LOCATION: SECTION 10, T-17-N; R-14-E, TULSA COUNTY

APPROVED: _____ DATE: _____
RECOMMENDED FOR APPROVAL: _____ DATE: _____
SCOTT EMERY, DIRECTOR OF PARKS AND RECREATION

DESCRIPTION	SHEET
INDEX SHEET	1
SECTION 10, T-17-N; R-14-E	1
SECTION 11, T-17-N; R-14-E	2
SECTION 12, T-17-N; R-14-E	3
SECTION 13, T-17-N; R-14-E	4
SECTION 14, T-17-N; R-14-E	5
SECTION 15, T-17-N; R-14-E	6
SECTION 16, T-17-N; R-14-E	7
SECTION 17, T-17-N; R-14-E	8
SECTION 18, T-17-N; R-14-E	9
SECTION 19, T-17-N; R-14-E	10

CONVENTIONAL SYMBOLS

- ROAD
- PROPOSED ROAD
- EXIST. SIDEWALK
- PROPOSED SIDEWALK
- EXIST. DRIVE
- PROPOSED DRIVE
- EXIST. UTILITY
- PROPOSED UTILITY
- EXIST. FENCE
- PROPOSED FENCE
- EXIST. POWER LINE
- PROPOSED POWER LINE
- EXIST. TELEPHONE LINE
- PROPOSED TELEPHONE LINE
- EXIST. GAS LINE
- PROPOSED GAS LINE
- EXIST. WATER LINE
- PROPOSED WATER LINE
- EXIST. UNDERGROUND TELEPHONE LINE
- PROPOSED UNDERGROUND TELEPHONE LINE
- EXIST. UNDERGROUND ELECTRIC
- PROPOSED UNDERGROUND ELECTRIC
- EXIST. UNDERGROUND CABLE TELEVISION LINE
- PROPOSED UNDERGROUND CABLE TELEVISION LINE
- EXIST. OTHER
- PROPOSED OTHER

FUNDING SOURCE:

INDEX OF SHEETS

DESCRIPTION	SHEET
INDEX SHEET	1
SECTION 10, T-17-N; R-14-E	1
SECTION 11, T-17-N; R-14-E	2
SECTION 12, T-17-N; R-14-E	3
SECTION 13, T-17-N; R-14-E	4
SECTION 14, T-17-N; R-14-E	5
SECTION 15, T-17-N; R-14-E	6
SECTION 16, T-17-N; R-14-E	7
SECTION 17, T-17-N; R-14-E	8
SECTION 18, T-17-N; R-14-E	9
SECTION 19, T-17-N; R-14-E	10

BROKEN ARROW CITY COUNCIL

NAME	DATE
BOB BAKER	
BOB BAKER	
BOB BAKER	
BOB BAKER	
BOB BAKER	

APPROVED: _____ DATE: _____
RECOMMENDED FOR APPROVAL: _____ DATE: _____
SCOTT EMERY, DIRECTOR OF PARKS AND RECREATION

CITY OF BROKEN ARROW STANDS COMMITMENT TO THE ENVIRONMENT AND SUSTAINABLE DEVELOPMENT. ALL PROJECTS MUST BE DESIGNED AND CONSTRUCTED IN ACCORDANCE WITH THE CITY OF BROKEN ARROW SUSTAINABLE DEVELOPMENT SPECIFICATIONS FOR RESIDENT DEVELOPMENT. APPROVED BY THE DEPARTMENT OF ENVIRONMENTAL SERVICES, 2012.

Nienhuis Park fields conversion

2011 and 2014 G.O. Bond Issues.

Design accomplished by 2011 G.O. Bond

Construction funded by 2014 G.O. Bond

Converting two natural grass fields to synthetic fields.

Conversion will allow for more programming time while reducing operating cost.

Expected to be ready for play Fall 2017 football season and lacrosse season.



Copper Creek Park playground refurbishment

2014 G. O. Bond Issue

New slides and component parts.

Work is being accomplished by in-house
forces.

Work to be completed April 2017



Indian Springs Sports Complex

2014 G. O. Bond Issue

Sports lighting of soccer fields on west complex. Design is by: Flynt & Kallenberger and construction plans and specifications are 95% complete. Expected completion: September 2017

Add playground to west complex. Will be done by in-house labor forces. Expected completion: Spring 2018.



Rose West Park

2014 G. O. Bond Issue

Dog Park

Dog Park design by: Crafton Tull.
Construction plans and specifications due
April 2017.

Restroom design by: GH2 Architects.
Construction plans and specifications are due
June 2017.



Liberty Parkway Trail Head at Elm Place

2014 G. O. Bond Issue for new trail head restroom. Design by: GH2 Architects. Construction plans and specifications due June 2017.

This will be the termination point for the Main Street trail and Broken Arrow Creek trail projects. These two trail projects are funded by Federal funds and local match available through the 2014 G. O. Bond Issue.



Battle Creek Golf Club connect banquet facility to clubhouse/grill

2014 G. O. Bond Project

Under design by: GH2 Architects.
Construction plans and specifications are due
June 2017.



Arrowhead Park

2014 G. O. Bond

Expand concession and restrooms.

Add umpire room.

Design is being prepared by: Planning Design Group. Construction plans and specifications are due July 2017.



Events Park

2014 G. O. Bond Issue

Purchased land to complete secondary park entrance to Highway 51. Road design is being done by: Infrastructure Solutions. Construction plans and specifications are due May 2017.

Regional playground and picnic shelters are under design by: Alaback Design Associates. Construction plans and specifications are due July 2017.

Restroom is currently under design by: GH2 Architects. Construction plans and specifications are due June 2017.

Security and parking lot lighting is being designed by: Flynt & Kallenberger, Inc. Plans and specification are 95% complete.

Adult softball complex: In process of selecting A/E consulting firm for design, plans and specifications to be ready and advertise for construction late 2017, award construction bid 2018, and have ready for play spring 2019.



Leisure Park

2014 G.O. Bond Issue

New splash pad is under design by Planning Design Group. This will be our first splash pad in south Broken Arrow.

The playground will be replaced with a new playground and is under design by Planning Design Group.

Construction plans and specifications are due July 2017.



Country Aire Park

2014 G.O. Bond Issue

Replace old playground with new. Currently under design by Planning Design Group. Construction plans and specifications are due July 2017.



Main Street Bikeway and Broken Arrow Creek Trail

These two trail projects are funded by federal funds and local match available through the 2014 G. O. Bond Issue and are part of the GO Plan.

Both projects are in construction design and being managed by ODOT.



PAINTED WITH A BICYCLIST SYMBOL AND ARROW INDICATING DIRECTION OF TRAVEL



BUFFERED BIKE LANES PROVIDE GREATER SHY DISTANCE BETWEEN MOTOR VEHICLES AND BICYCLISTS



BIKE ROUTES ALERT DRIVERS THROUGH SIGNAGE ALONG THE ROUTE



PAINTED SYMBOLS INDICATE BICYCLISTS' PRESENCE TO OTHER ROADWAY USERS



COLORFUL PAVEMENT WITHIN A BICYCLE LANE INCREASES THE VISIBILITY OF THE FACILITY, IDENTIFIES POTENTIAL AREAS OF CONFLICT, AND REINFORCES PRIORITY TO BICYCLISTS



MOVING PARKING BACK IN PARKING ADJACENT TO BIKE LANES PROVIDES A SAFER LANE OF TRAVEL AND REDUCES CONFLICT

Highland Park

2014 G. O. Bond Issue

Site is programmed for future sports practice fields, rugby field, and playground.

Funding is not available at this time..



The Rose District Phase IV

Trees have been planted.

Rose plants and other plant material will be installed soon.



Battle Creek Golf Course – new roofs

Roofs have been replaced on the clubhouse building and the banquet building. This was accomplished primarily with insurance proceeds due to hail and wind damage to old roofs.



Liberty Trail

Drainage washout repair between 9th street and Elm Place is under construction and trail is expected to be open to public use by April 2017.



Arrowhead Park

Currently replacing old playground with new playground. Expected completion: May 2017.



Other Projects

The Park and Recreation Department Geographical Information System is 80% complete.

The Veterans' of Foreign Wars building concept and cost estimate is close to completion.

Planning for the development of the Memorial Park at Indian Springs.


New tennis courts surfacing will be installed at Morrow, Vandever, and Timberbrook Parks.

A new picnic shelter will replace the old picnic shelter at Morrow Park.

The Park and Recreation Master Plan is scheduled to be updated in the next fiscal year.


Monarch Butterfly gardens are planned to be expanded.

Planning for the return of the holiday ice rink



Become a part of the most advanced Parks and Recreation Departments in America and Canada

The first of its kind, GreenCityGIS is a fresh and revolutionary technology, already taking hold of 13 clients in America and Canada. Join our GreenCityGIS team, and see why GreenCityGIS isn't just a luxury, it's a necessity.



QUESTIONS?