

City of Broken Arrow WTP Monthly Operational Report Summary
Water Treatment Plant PWSID# OK 1021508

Reporting Period: [September] [2025]



CITY OF
BROKEN ARROW
Where opportunity lives

Operating Data Summary

Water Production (MG)

	Month	Average Day
Raw Water Treated	428.20	14.3
Finished Water	410.65	13.7

Monthly Chemical Usage (Non-Membrane Usage)

Chemical	Total lbs	lbs/Finished MG
Sodium Hypochlorite	29,530	1,027.3
Salt (for hypo generation)	88,589	3,081.8
Liquid Ammonium Sulfate	4,325	10.0
Sodium Permanganate	1,904	2.4
Aluminum Chlorohydrate	111,726	48.7
Sodium Hydroxide	8,581	8.0
Hydrofluosilicic Acid	1,297	1.7

Total Chlorine Residual:

	No. Samples
Total Chlorine Residual <2.0 mg/L Leaving Plant	0

Finished Water Turbidity:

	No. Samples	% of Total Samples
Greater than 0.5 NTU	0	0.00
Greater than 0.3 NTU	0	0.00
Greater than 0.1 NTU	0	0.00
Total No. of Turbidity Samples	180	
Highest Turbidity Reading	0.046	
No. Samples > 1 NTU	0	
No. Samples > 5 NTU	0	

Monthly Costs

	Total	\$/Finished MG	\$/1000 gal
Plant Electricity	\$164,376.67	\$400.28	\$0.4003
Total Chemical	\$127,498.06	\$310.48	\$0.3105
Total Labor	\$113,497.85	\$276.38	\$0.2764
Services	\$58,392.07	\$142.19	\$0.1422
Materials and Supplies	\$19,432.22	\$47.32	\$0.0473
Equipment Expenses	\$21,611.37	\$52.63	\$0.0526
Total	\$504,808.24	\$1,229.29	\$1.2293

Individual Membrane Unit Turbidity Checklist

1. IS TURBIDITY FROM EACH INDIVIDUAL MEMBRANE UNIT RECORDED EVERY 15 MINUTES?
2. DID ANY SINGLE MEMBRANE UNIT EXCEED 2.0 NTU IN TWO CONSECUTIVE 15 MINUTE PERIODS?
No, Go to Question 3.
Yes, What date was the membrane profile completed? _____
DID THIS SAME MEMBRANE UNIT EXCEED 2.0 NTU IN 2 CONSECUTIVE 15-MIN PERIODS DURING THE LAST MONTH?
No, Go to Question 3.
Yes, Schedule Comprehensive Performance Evaluation (CPE) with DEQ.
3. DID ANY SINGLE MEMBRANE UNIT EXCEED 1.0 NTU IN TWO CONSECUTIVE 15 MINUTE PERIODS?
No, Go to Question 4.
Yes, What date was the filter profile completed? _____
DID THIS SAME MEMBRANE UNIT FILTER EXCEED 1.0 NTU IN 2 CONSECUTIVE 15-MIN PERIODS DURING THE LAST 2 MONTHS?
No, Go to Question 4.
Yes, What date was the membrane self-assessment completed? _____
4. DID ANY SINGLE MEMBRANE UNIT EXCEED 0.5 NTU IN 2 CONSECUTIVE 15-MIN PERIODS AT THE END OF 4 HRS OF OPERATION?
No, You are finished with the checklist.
Yes, What date was the membrane profile completed? _____

YES/NO

YES

NO

NO

NO

* IF ANY OF QUESTIONS 2 THROUGH 4 ARE CHECKED "YES", YOU MUST
COMPLETE THE TURBIDITY TRIGGER EVALUATION FORM AND ATTACH TO THIS MOR.

I hereby certify the above to be correct to the best of my knowledge:

Notes: Fluoride feed restored on the 3rd.

Signed:

Lou Ann Fisher

10/3/2025

Date

Title:

Water Plant Manager

Operator Certificate No.

25369

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month:
Year

September
2025

Date	Water Production and Recycle Flows				
	Raw Water Pumped to Pre-Sed Basins (MG)	Raw Water Treated (MG)	Finished Water Delivered (MG)	Reverse Filtration Water Used (MG)	Lagoon Decant Water Pumped (MG)
1	20.50	12.40	12.30		
2	19.07	13.20	12.51		0.66
3	10.79	13.15	12.67		0.65
4	10.82	14.61	13.34		0.48
5	10.84	12.34	12.99		0.45
6	10.85	14.18	13.06		0.46
7	10.87	15.09	13.66		0.85
8	10.88	14.44	15.13		0.82
9	10.92	15.59	14.83		0.74
10	11.08	15.61	15.07		0.72
11	20.94	15.78	14.51		0.71
12	20.88	16.59	16.24		0.70
13	20.82	16.16	14.88		0.70
14	20.79	15.46	14.81		0.70
15	20.65	15.20	15.81		0.70
16	10.75	16.67	15.82		0.69
17	10.78	15.78	15.27		0.70
18	10.81	15.37	14.16		0.70
19	10.83	13.90	13.61		0.69
20	10.85	14.42	12.86		0.68
21	10.85	13.26	11.99		0.68
22	10.87	11.96	11.76		0.66
23	10.88	12.13	11.59		0.66
24	10.88	11.59	11.59		0.57
25	10.88	12.59	11.66		0.29
26	11.01	11.86	12.83		0.02
27	21.08	14.39	13.44		0.02
28	20.99	14.57	13.97		0.35
29	20.97	15.59	14.47		0.76
30	20.90	14.33	13.84		0.74
31					
TOTAL	434.02	428.20	410.65	0.00	17.54
AVG	14.47	14.27	13.69	#DIV/0!	0.60
MAX	21.08	16.67	16.24	0.00	0.85
MIN	10.75	11.59	11.59	0.00	0.02

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: September
Year: 2025

TOTAL CHEMICAL COST:		\$127,498	
Cost Per MG Treated	\$297.76	Cost Per MG Delivered	\$310.48
Million Gallons Treated	428.20	Million Gallons Delivered	410.65

Non-Membrane System Chemical Usage

Date	Sodium Hypochlorite (CL) NaClO		Liquid Ammonium Sulfate (LAS)		Sodium Permanganate (SP)		Aluminum Chlorohydrate (ACH)		Sodium Hydroxide (SH)		Hydrofluosilicic Acid (HFS)	
	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day
1	10,546	738.22	106.6	111.72	45.8	88.62	564	3151.52	73.5	191.56	0.0	0.00
2	13,943	976.04	130.8	137.10	43.5	84.20	638	3565.65	83.9	218.77	0.0	0.00
3	12,914	904.00	124.6	130.55	24.5	47.37	601	3357.44	79.9	208.32	10.0	18.29
4	14,472	1013.02	140.3	147.02	24.5	47.49	681	3807.01	89.9	234.37	26.1	47.56
5	13,410	938.68	129.2	135.40	24.6	47.59	624	3485.09	82.5	215.06	23.9	43.58
6	13,552	948.62	130.4	136.66	24.6	47.64	623	3483.63	83.1	216.50	24.1	43.86
7	14,096	986.75	142.3	149.08	24.6	47.69	693	3874.01	91.2	237.56	26.5	48.25
8	14,263	998.41	145.6	152.57	24.7	47.74	710	3969.02	94.0	244.89	27.3	49.75
9	14,792	1035.42	153.8	161.23	24.8	47.93	750	4193.50	57.5	149.99	28.9	52.70
10	14,335	1003.46	146.1	153.09	24.9	48.14	718	4011.03	95.0	247.51	27.6	50.32
11	14,432	1010.25	145.3	152.30	47.5	91.91	716	4001.66	94.5	246.37	27.5	50.06
12	16,164	1131.46	162.9	170.75	47.4	91.66	804	4491.65	105.7	275.53	30.8	56.13
13	14,881	1041.65	145.3	152.30	47.2	91.42	719	4015.57	94.5	246.28	27.5	50.06
14	15,730	1101.07	148.5	155.65	47.2	91.25	736	4115.23	96.4	251.17	28.0	51.06
15	16,497	1154.81	156.6	164.14	47.1	91.09	765	4273.42	100.7	262.32	29.3	53.39
16	17,013	1190.92	162.4	170.22	24.4	47.20	776	4333.62	103.0	268.33	30.0	54.64
17	16,973	1188.11	158.3	165.94	24.4	47.31	754	4213.15	100.3	261.38	29.2	53.26
18	14,748	1032.36	137.8	144.43	24.5	47.45	655	3662.63	87.5	228.12	25.4	46.35
19	15,413	1078.89	143.5	150.39	24.6	47.52	684	3820.16	166.8	434.82	26.5	48.27
20	13,670	956.90	127.9	134.05	24.6	47.62	611	3414.50	155.6	405.66	23.6	43.02
21	12,803	896.20	122.5	128.33	24.6	47.61	582	3251.06	135.2	352.28	22.6	41.19
22	12,075	845.26	116.7	122.28	24.7	47.70	554	3096.07	128.8	335.81	21.5	39.25
23	12,599	881.90	121.0	126.86	24.7	47.75	575	3211.62	133.7	348.53	22.4	40.72
24	11,785	824.92	114.8	120.35	24.7	47.76	542	3027.27	127.0	330.98	21.2	38.63
25	12,453	871.71	123.4	129.30	24.7	47.77	584	3262.49	136.3	355.27	22.8	41.50
26	13,031	912.16	128.2	134.37	24.7	47.84	608	3399.99	141.5	368.88	23.7	43.13
27	13,646	955.22	135.2	141.72	47.8	92.50	647	3617.67	150.3	391.64	25.1	45.78
28	13,905	973.34	143.3	150.21	47.6	92.16	695	3882.27	155.3	404.78	27.0	49.10
29	13,702	959.16	140.8	147.57	47.6	92.08	690	3852.96	124.1	323.34	26.6	48.51
30	14,012	980.83	142.6	149.40	47.4	91.75	695	3884.64	124.5	324.58	27.0	49.11
31												
TOTAL	421,853	29,530	4,127	4,325	984	1,904	19,995	111,726	3,292	8,581	712	1,297
AVG	14,062	984.32	138	144.17	33	63.46	666	3724.18	110	286.02	24	43.25
MAX	17,013	1190.92	163	170.75	48	92.50	804	4491.65	167	434.82	31	56.13
MIN	10,546	738.22	107	111.72	24	47.20	542	3027.27	58	149.99	0	0.00
COST	\$16,637.49		\$7,474.20		\$14,049.82		\$78,207.86		\$7,207.72		\$3,920.97	
\$/MG	\$38.85		\$17.46		\$32.81		\$182.64		\$16.83		\$9.16	

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: September
Year: 2025

Date	pH (by Continuous Reading Analyzers)				Hardness and Alkalinity - Finished Water Grab Samples						
	Membrane Filtrate		Finished Water		Hardness (ppm)		Alkalinity (ppm as CaCO ₃)				CaCO ₃ Stability
	Daily Max	Daily Min	Daily Max	Daily Min	AM	PM	Phenol	Phenol	Total	Total	
					AM	PM	AM	PM	AM	PM	
1			8.0	7.8	152.00	152.00	0.00	0.00	102.00	103.00	5.00
2	7.6	7.5	7.8	7.7	154.00	151.00	0.00	0.00	105.00	103.00	5.00
3	7.6	7.4	7.8	7.7	154.00	152.00	0.00	0.00	101.00	104.00	5.00
4	7.6	7.4	7.7	7.5	150.00	152.00	0.00	0.00	102.00	101.00	4.00
5	7.7	7.5	7.6	7.5	152.00	150.00	0.00	0.00	102.00	101.00	3.00
6	7.7	7.6	7.7	7.6	155.00	152.00	0.00	0.00	104.00	99.00	2.00
7	7.7	7.6	7.7	7.7	153.00	151.00	0.00	0.00	104.00	99.00	0.00
8	7.7	7.6	7.7	7.7	149.00	151.00	0.00	0.00	98.00	102.00	2.00
9	7.7	7.7	7.7	7.5	151.00	150.00	0.00	0.00	100.00	99.00	2.00
10	7.7	7.6	7.7	7.6	151.00	150.00	0.00	0.00	97.00	100.00	2.00
11	7.7	7.6	7.7	7.7	156.00	150.00	0.00	0.00	103.00	100.00	-2.00
12	7.6	7.5	7.7	7.6	153.00	150.00	0.00	0.00	101.00	100.00	1.00
13	7.6	7.5	7.6	7.5	156.00	148.00	0.00	0.00	101.00	101.00	-3.00
14	7.5	7.5	7.5	7.5	150.00	149.00	0.00	0.00	100.00	101.00	5.00
15	7.5	7.4	7.5	7.4	149.00	149.00	0.00	0.00	99.00	100.00	1.00
16	7.4	7.4	7.4	7.4	148.00	148.00	0.00	0.00	100.00	101.00	-2.00
17	7.5	7.4	7.4	7.4	154.00	149.00	0.00	0.00	102.00	100.00	4.00
18	7.5	7.4	7.4	7.4	148.00	148.00	0.00	0.00	101.00	102.00	10.00
19	7.5	7.4	7.8	7.4	150.00	146.00	0.00	0.00	104.00	104.00	4.00
20	7.6	7.4	7.8	7.7	145.00	148.00	0.00	0.00	105.00	104.00	2.00
21	7.6	7.6	7.9	7.8	148.00	150.00	0.00	0.00	107.00	105.00	0.00
22	7.6	7.6	7.9	7.8	148.00	148.00	0.00	0.00	104.00	105.00	3.00
23	7.7	7.5	7.9	7.8	149.00	151.00	0.00	0.00	104.00	106.00	3.00
24	7.6	7.6	7.9	7.8	145.00	150.00	0.00	0.00	106.00	106.00	3.00
25	7.7	7.6	7.9	7.9	144.00	147.00	0.00	0.00	106.00	109.00	3.00
26	7.7	7.6	8.0	7.9	146.00	148.00	0.00	0.00	108.00	107.00	8.00
27	7.7	7.6	8.0	7.9	143.00	149.00	0.00	0.00	107.00	107.00	6.00
28	7.7	7.6	8.0	7.9	150.00	146.00	0.00	0.00	109.00	107.00	3.00
29	7.7	7.6	7.9	7.7	146.00	146.00	0.00	0.00	107.00	107.00	5.00
30	7.7	7.6	7.9	7.7	141.00	143.00	0.00	0.00	107.00	107.00	2.00
31											
AVG					150	149	0	0	103	103	3
MAX	7.7	7.7	8.0	7.9	156	152	0	0	109	109	10
MIN	7.4	7.4	7.4	7.4	141	143	0	0	97	99	-3

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: September
Year: 2025

Date	Turbidity (NTU) Continuous Reading Analyzers						Chlorine Residual (Total or Free as Noted, mg/L) Continuous Reading Analyzers					
	Finished Water (Highest Reading in 4-hour Period)						Finished Water Total Chlorine (Min. in 4 Hour Period)					
	12:00 AM	4:00 AM	8:00 AM	12:00 PM	4:00 PM	8:00 PM	12:00 AM	4:00 AM	8:00 AM	12:00 PM	4:00 PM	8:00 PM
1	0.03	0.04	0.03	0.03	0.04	0.03	3.90	4.00	3.90	3.90	4.00	4.10
2	0.02	0.02	0.02	0.02	0.02	0.02	3.95	3.99	4.02	3.99	3.95	3.95
3	0.02	0.02	0.02	0.03	0.02	0.02	3.96	3.94	3.93	3.93	3.93	3.95
4	0.02	0.02	0.02	0.02	0.02	0.02	3.92	3.97	4.02	4.02	3.98	3.95
5	0.02	0.02	0.02	0.02	0.02	0.02	3.98	3.88	3.79	3.80	3.87	3.91
6	0.02	0.02	0.02	0.02	0.02	0.02	3.94	4.01	4.03	4.04	4.01	4.00
7	0.02	0.02	0.02	0.02	0.02	0.02	3.93	3.94	3.98	4.02	4.00	3.95
8	0.02	0.03	0.02	0.02	0.02	0.02	3.95	3.93	3.84	3.89	3.91	3.93
9	0.02	0.02	0.02	0.02	0.02	0.02	3.75	3.95	3.98	3.98	3.95	3.89
10	0.02	0.02	0.02	0.02	0.02	0.02	3.94	3.80	3.79	3.78	3.83	3.90
11	0.02	0.02	0.02	0.02	0.02	0.02	3.88	3.93	3.95	3.94	3.92	3.91
12	0.02	0.02	0.02	0.02	0.02	0.02	3.91	3.83	3.83	3.90	3.90	3.96
13	0.02	0.02	0.02	0.02	0.02	0.02	3.87	3.87	3.84	3.79	3.81	3.84
14	0.02	0.02	0.02	0.02	0.02	0.02	3.86	3.88	3.89	3.88	3.85	3.88
15	0.02	0.02	0.02	0.02	0.02	0.02	3.89	3.85	3.82	3.80	3.80	3.87
16	0.02	0.02	0.02	0.02	0.02	0.02	3.92	3.90	3.93	3.92	3.92	3.81
17	0.02	0.02	0.02	0.02	0.02	0.03	3.91	3.91	3.89	3.88	3.87	3.90
18	0.02	0.02	0.02	0.02	0.02	0.02	3.76	3.93	3.90	3.86	3.82	3.75
19	0.02	0.02	0.02	0.02	0.02	0.02	3.96	3.74	3.76	3.79	3.84	3.89
20	0.02	0.02	0.02	0.02	0.02	0.02	3.96	3.97	3.92	3.91	3.92	3.90
21	0.02	0.02	0.02	0.02	0.02	0.02	3.94	3.99	4.01	3.98	3.95	3.94
22	0.02	0.02	0.02	0.02	0.02	0.02	3.91	3.92	3.90	3.89	3.88	3.88
23	0.02	0.02	0.02	0.02	0.03	0.02	3.94	3.90	3.93	3.91	3.91	3.91
24	0.02	0.02	0.02	0.02	0.02	0.02	3.96	3.92	3.90	3.92	3.93	3.96
25	0.02	0.02	0.02	0.02	0.03	0.02	3.96	3.97	3.98	3.95	3.95	3.93
26	0.02	0.02	0.02	0.02	0.02	0.02	4.03	3.93	3.89	3.88	3.90	4.00
27	0.02	0.02	0.02	0.02	0.03	0.02	3.95	4.06	4.05	4.06	4.06	4.01
28	0.05	0.02	0.02	0.02	0.02	0.02	3.91	3.89	2.71	3.89	3.92	3.93
29	0.02	0.02	0.02	0.02	0.02	0.02	3.93	3.85	3.82	3.82	3.86	3.93
30	0.02	0.02	0.02	0.02	0.02	0.02	3.92	3.87	3.82	3.81	3.85	3.89
31												
AVG	0.02	0.02	0.02	0.02	0.02	0.02	3.9	3.9	3.9	3.9	3.9	3.9
MAX	0.05	0.04	0.03	0.03	0.04	0.03	4.0	4.1	4.1	4.1	4.1	4.1
MIN	0.02	0.02	0.02	0.02	0.02	0.02	3.7	3.7	2.7	3.8	3.8	3.7

Finished Water Turbidity Summary and Statistics

	No. of Samples	Percent of Total Samples
Turbidity Greater Than 0.5 NTU	0	0
Turbidity Greater Than 0.3 NTU	0	0
Turbidity Greater Than 0.1 NTU	0	0

Total Number of Turbidity Samples	180
-----------------------------------	-----

PWSID 1021508

SYSTEM COBA WTP

MONTH September

*Type of Material Applied

Hydrofluosilicic Acid

YEAR 2025

Date	Water Treated 1,000s of Gallons	APPLIED		RESIDUAL F, ppm (RAW)		RESIDUAL F, ppm (FINISHED WATER)	
		LBS/DAY	PPM of F	AM	PM	AM	PM
1	12,300	0	0.00	0.37	0.25	0.04	0.09
2	12,510	0	0.00	0.27	0.06	0.17	0.00
3	12,674	18	0.17	0.08	0.51	0.07	0.34
4	13,343	48	0.43	0.17	0.43	0.36	0.58
5	12,988	44	0.40	0.19	0.37	0.50	0.75
6	13,060	44	0.40	0.24	0.07	0.57	0.38
7	13,660	48	0.42	0.31	0.17	0.62	0.48
8	15,127	50	0.39	0.28	0.18	0.65	0.48
9	14,826	53	0.43	0.36	0.28	0.49	0.61
10	15,075	50	0.40	0.16	0.30	0.47	0.58
11	14,515	50	0.41	0.30	0.38	0.60	0.72
12	16,235	56	0.41	0.17	0.28	0.38	0.38
13	14,878	50	0.40	0.46	0.42	0.81	0.71
14	14,805	51	0.41	0.15	0.21	0.68	0.50
15	15,813	53	0.40	0.05	0.30	0.49	0.53
16	15,821	55	0.41	0.41	0.18	0.72	0.53
17	15,266	53	0.42	0.35	0.34	0.64	0.63
18	14,159	46	0.39	0.13	0.29	0.36	0.65
19	13,614	48	0.43	0.18	0.49	0.47	0.62
20	12,855	43	0.40	0.08	0.40	0.45	0.75
21	11,990	41	0.41	0.20	0.20	0.53	0.67
22	11,756	39	0.40	0.12	0.17	0.33	0.45
23	11,587	41	0.42	0.07	0.12	0.54	0.48
24	11,591	39	0.40	0.03	0.10	0.48	0.44
25	11,661	42	0.43	0.15	0.10	0.43	0.49
26	12,825	43	0.40	0.15	0.08	0.39	0.41
27	13,439	46	0.41	0.21	0.30	0.57	0.63
28	13,973	49	0.42	0.18	0.18	0.58	0.55
29	14,469	49	0.40	0.10	0.32	0.33	0.55
30	13,838	49	0.43	0.15	0.18	0.53	0.61
31							
Total	410,652	1,297					
Avg.	13,688	43	0.38	0.20	0.26	0.48	0.52

*Example: Sodium Fluoride, Sodium Fluorosilicate (Sodium Silicofluoride), and
Fluorosilicic Acid (Hydrofluosilicic Acid)

It is required that this report be received by the 10th of the following month.

SEND TO: OSDH-Dental Health Services AND

1000 N.E. Tenth Street

Oklahoma City, OK 73117-1299

Dept of Environmental Quality

PO Box 1677

Oklahoma City, OK 73101-1677

I hereby certify the above to be

correct to the best of my knowledge.

Signed LouAnn Fisher

Title: Water Plant Manager

City Broken Arrow

ODH Form No. 561 / DEQ Form 631-001

Notes: Fluoride feed restored on the 3rd.

Public Water System Name: COBA Water Treatment Plant

Month: September

PWS ID No.:

OK 1021508

Year: 2025

Date	Distribution Total Chlorine mg/L A.M. Sample				Distribution Total Chlorine mg/L P.M. Sample			
	Time	Location	mg/L	Sampler	Time	Location	mg/L	Sampler
1	11:55	2909 E. Montpelier St.	3.70	R.M.	13:13	702 E. Mason Dr.	3.40	R.M.
2	09:26	4217 W. Toledo St.	3.20	M.L.	12:00	1116 W. Granger St.	3.20	M.L.
3	08:27	13725 S. 124th E. Ave.	2.80	M.L.	14:10	1825 S. Maple Ave.	3.20	M.L.
4	08:17	608 E. Pensacola St.	3.10	M.L.	12:11	1817 S. Willow Ave.	3.00	M.L.
5	08:32	106 S. 68th St.	3.50	M.L.	12:44	1514 E. Boston Ct.	3.40	M.L.
6	11:31	7900 E. Norman St.	3.90	S.B	12:10	3751 N. Aspen Ave	3.10	S.B
7	11:30	1304 E. Boise St.	3.70	T.R.	12:10	1116 W. Granger St.	3.20	T.R.
8	09:57	1200 E. Dover St.	3.50	M.L.	14:41	1607 W. Fulton Pl.	3.40	M.L.
9	08:53	5005 S. Lions Ave.	3.50	M.L.	12:38	1005 N. Willow Ave.	3.60	M.L.
10	09:43	7900 E. Norman St.	3.60	M.L.	12:50	4608 W. Eagle Pass St.	3.40	M.L.
11	08:36	12314 E. 126th Pl	3.10	M.L	12:37	1507 W. Vicksburg Pl	3.90	M.L
12	09:30	800 N. Aspen Ave	3.10	M.L	13:08	915 E. Jacksonville St.	3.90	M.L
13	08:35	6057 S. 353rd E. Ave	3.90	S.B	16:15	36500 E. 66th St. S.	3.80	S.B
14	11:47	7213 S. Dennis Blvd.	3.90	R.M.	13:40	702 E. Mason Dr.	3.80	R.M.
15	09:50	2909 E. Montpelier St.	3.00	M.L.	15:47	1101 S. 75th St.	3.50	M.L.
16	08:15	3706 S. Orange Cir.	2.50	M.L.	13:07	1116 W. Granger St.	3.00	M.L.
17	08:19	700 N. Willow Ave.	3.40	M.L.	12:40	629 S. 75th St.	3.40	M.L.
18	09:23	4117 S. Elm Ave.	2.70	M.S.	12:57	3201 N. 5th St.	3.70	A.R.
19	09:28	1421 E. San Diego St.	3.60	M.L	13:55	233 E. College St.	3.10	M.L
20	08:41	36500 E. 66th St. S.	4.00	S.B	15:50	6057 S. 353rd E. Ave	3.60	S.B
21	11:48	1116 W. Granger St.	3.50	T.R.	12:31	2700 N. 7th St.	3.40	T.R.
22	08:44	2513 S. Dennis Blvd.	3.90	A.R.	12:41	13000 E. 68th St.	3.60	A.R.
23	08:43	8017 S. Peach Ave.	3.30	A.R.	12:17	3025 N. Aspen Ave.	3.40	A.R.
24	09:11	4214 W. Twin Oaks Pl.	3.30	A.R.	13:26	524 W. Iola St.	2.60	A.R.
25	8:53	7900 E. Norman St.	3.90	A.R.	13:30	2120 N. Yellowwood Ave.	3.80	A.R.
26	8:53	7900 E Norman St	3.90	AR	13:30	2120 N Yellowwood Ave	3.80	AR
27	11:56	3611 N Ironwood Pl.	3.60	ME	12:46	3621 S Elm St.	4.00	ME
28	11:55	36500 E 66th St. S.	4.10	R.M.	18:25	6057 S. 353rd E. Ave.	4.00	R.M.
29	09:37	800 E. Seattle St.	3.80	M.L.	13:12	7913 S. Elder Ave.	3.50	M.L.
30	08:15	3729 S. Elder Blvd.	3.60	M.L.	14:09	401 S. 64th St.	3.70	M.L.

Average 3.49

Min. 2.50

Max. 4.10

Average 3.48

Min. 2.60

Max. 4.00