

City of Broken Arrow WTP Monthly Operational Report Summary
Water Treatment Plant PWSID# OK 1021508

Reporting Period: [November] [2025]



Operating Data Summary

Water Production (MG)

	Month	Average Day
Raw Water Treated	312.45	10.4
Finished Water	302.42	10.1

Monthly Chemical Usage (Non-Membrane Usage)

Chemical	Total lbs	lbs/Finished MG
Sodium Hypochlorite	19,375	915.2
Salt (for hypo generation)	58,126	2,745.7
Liquid Ammonium Sulfate	3,051	9.6
Sodium Permanganate	1,389	2.4
Aluminum Chlorohydrate	79,653	47.1
Sodium Hydroxide	5,517	7.0
Hydrofluosilicic Acid	1,038	1.9

Total Chlorine Residual:

	No. Samples
Total Chlorine Residual <2.0 mg/L Leaving Plant	0

Finished Water Turbidity:

	No. Samples	% of Total Samples
Greater than 0.5 NTU	0	0.00
Greater than 0.3 NTU	0	0.00
Greater than 0.1 NTU	0	0.00
Total No. of Turbidity Samples	180	
Highest Turbidity Reading	0.026	
No. Samples > 1 NTU	0	
No. Samples > 5 NTU	0	

Monthly Costs

	Total	\$/Finished MG	\$/1000 gal
Plant Electricity	\$67,199.35	\$222.21	\$0.2222
Total Chemical	\$89,964.26	\$297.48	\$0.2975
Total Labor	\$134,546.43	\$444.90	\$0.4449
Services	\$17,271.99	\$57.11	\$0.0571
Materials and Supplies	\$8,187.72	\$27.07	\$0.0271
Equipment Expenses	\$6,245.65	\$20.65	\$0.0207
Total	\$323,415.40	\$1,069.42	\$1.0694

Individual Membrane Unit Turbidity Checklist

	YES/NO
1. IS TURBIDITY FROM EACH INDIVIDUAL MEMBRANE UNIT RECORDED EVERY 15 MINUTES?	YES
2. DID ANY SINGLE MEMBRANE UNIT EXCEED 2.0 NTU IN TWO CONSECUTIVE 15 MINUTE PERIODS?	NO
No, Go to Question 3.	
Yes, What date was the membrane profile completed? _____	
DID THIS SAME MEMBRANE UNIT EXCEED 2.0 NTU IN 2 CONSECUTIVE 15-MIN PERIODS DURING THE LAST MONTH?	
No, Go to Question 3.	
Yes, Schedule Comprehensive Performance Evaluation (CPE) with DEQ.	
3. DID ANY SINGLE MEMBRANE UNIT EXCEED 1.0 NTU IN TWO CONSECUTIVE 15 MINUTE PERIODS?	NO
No, Go to Question 4.	
Yes, What date was the filter profile completed? _____	
DID THIS SAME MEMBRANE UNIT FILTER EXCEED 1.0 NTU IN 2 CONSECUTIVE 15-MIN PERIODS DURING THE LAST 2 MONTHS?	
No, Go to Question 4.	
Yes, What date was the membrane self-assessment completed? _____	
4. DID ANY SINGLE MEMBRANE UNIT EXCEED 0.5 NTU IN 2 CONSECUTIVE 15-MIN PERIODS AT THE END OF 4 HRS OF OPERATION?	NO
No, You are finished with the checklist.	
Yes, What date was the membrane profile completed? _____	

* IF ANY OF QUESTIONS 2 THROUGH 4 ARE CHECKED "YES", YOU MUST
COMPLETE THE TURBIDITY TRIGGER EVALUATION FORM AND ATTACH TO THIS MOR.

I hereby certify the above to be correct to the best of my knowledge:

Notes:

Signed:

LouAnn Fisher

12/10/2025

Date

Title:

Water Plant Manager

Operator Certificate No.

25369

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month:
Year

November
2025

Date	Water Production and Recycle Flows				
	Raw Water Pumped to Pre-Sed Basins (MG)	Raw Water Treated (MG)	Finished Water Delivered (MG)	Reverse Filtration Water Used (MG)	Lagoon Decant Water Pumped (MG)
1	20.93	10.74	10.50		0.55
2	14.80	10.63	9.97		0.68
3	0.00	10.26	10.51		0.63
4	0.00	11.28	11.39		0.62
5	0.00	11.73	10.90		0.61
6	20.20	11.28	11.05		0.52
7	20.93	11.77	11.06		0.46
8	20.79	11.46	11.04		0.60
9	18.58	10.75	10.25		0.69
10	10.79	9.85	9.85		0.52
11	0.32	10.65	9.86		0.51
12	0.00	10.38	10.07		0.50
13	0.00	10.69	10.68		0.50
14	20.48	11.29	10.70		0.50
15	21.18	10.85	10.28		0.55
16	18.88	10.47	10.16		0.62
17	10.91	10.39	10.53		0.60
18	0.33	11.78	10.53		0.60
19	0.00	10.38	10.19		0.62
20	6.07	9.76	9.17		0.64
21	11.12	11.97	12.71		0.57
22	11.11	9.84	8.32		0.48
23	11.10	8.58	8.64		0.48
24	11.07	9.66	9.21		0.51
25	11.11	10.10	9.97		0.45
26	11.07	10.15	9.57		0.77
27	11.03	9.47	9.43		0.70
28	11.00	8.79	8.15		0.47
29	10.99	8.42	8.75		0.29
30	10.98	9.11	9.00		0.45
31					
TOTAL	315.77	312.45	302.42	0.00	16.70
AVG	10.53	10.41	10.08	#DIV/0!	0.56
MAX	21.18	11.97	12.71	0.00	0.77
MIN	0.00	8.42	8.15	0.00	0.29

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: November
Year: 2025

TOTAL CHEMICAL COST:		\$89,964	
Cost Per MG Treated	\$287.93	Cost Per MG Delivered	\$297.48
Million Gallons Treated	312.45	Million Gallons Delivered	302.42

Non-Membrane System Chemical Usage

Date	Sodium Hypochlorite (CL) NaClO		Liquid Ammonium Sulfate (LAS)		Sodium Permanganate (SP)		Aluminum Chlorohydrate (ACH)		Sodium Hydroxide (SH)		Hydrofluosilicic Acid (HFS)	
	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day
1	12,498	874.89	103.8	108.81	47.5	91.85	510	2849.72	101.2	263.86	20.3	36.96
2	10,950	766.50	93.7	98.22	34.1	65.97	455	2541.35	91.2	237.60	18.2	33.21
3	11,385	796.98	106.7	111.78	0.0	0.00	532	2973.18	102.2	266.30	20.5	37.35
4	10,367	725.69	108.9	114.11	0.0	0.00	539	3009.99	104.3	271.83	20.9	38.13
5	9,667	676.68	109.1	114.30	0.0	0.00	541	3023.71	104.7	272.86	21.0	38.28
6	9,556	668.89	107.6	112.72	47.3	91.50	539	3014.50	99.9	260.44	21.0	38.17
7	9,376	656.34	106.1	111.20	47.5	91.86	535	2991.10	75.7	197.40	20.7	37.77
8	9,117	638.21	103.2	108.17	47.2	91.26	519	2898.27	59.8	155.79	20.2	36.75
9	8,890	622.31	100.8	105.66	41.5	80.22	505	2823.27	58.4	152.30	19.7	35.89
10	8,174	572.20	92.8	97.28	24.4	47.30	459	2565.48	54.0	140.62	18.1	33.04
11	8,543	597.98	99.1	103.86	0.0	0.01	493	2756.41	57.6	150.14	19.4	35.41
12	8,192	573.44	91.6	96.00	0.0	0.00	460	2571.61	53.6	139.72	18.1	32.88
13	9,716	680.12	107.7	112.87	0.1	0.15	543	3033.74	62.7	163.35	21.2	38.66
14	8,961	627.29	98.6	103.34	47.9	92.60	500	2793.04	57.6	150.03	19.4	35.40
15	9,051	633.60	101.1	105.94	48.0	92.95	513	2863.84	58.9	153.63	19.9	36.29
16	8,624	603.68	97.3	102.02	42.1	81.54	493	2752.91	56.9	148.19	19.2	34.94
17	8,640	604.79	96.6	101.28	24.7	47.84	485	2712.03	56.5	147.23	19.0	34.69
18	9,399	657.90	105.3	110.31	0.0	0.01	538	3005.61	61.4	160.10	20.7	37.79
19	8,564	599.49	94.9	99.48	0.0	0.00	464	2594.75	55.5	144.75	18.7	34.08
20	8,083	565.78	87.3	91.48	14.5	28.12	412	2302.72	51.3	133.66	17.2	31.34
21	11,531	807.15	123.1	129.06	25.2	48.82	586	3275.82	71.5	186.41	24.3	44.21
22	7,546	528.22	78.4	82.21	25.2	48.77	369	2062.97	46.3	120.65	15.5	28.16
23	8,087	566.07	81.5	85.45	25.2	48.72	382	2137.11	48.0	125.21	16.1	29.27
24	9,177	642.42	91.2	95.60	25.1	48.60	431	2407.74	53.6	139.65	18.0	32.75
25	9,217	645.19	91.6	96.01	25.2	48.77	432	2414.04	53.8	140.11	18.1	32.89
26	9,396	657.71	94.0	98.47	25.1	48.56	445	2485.50	79.7	207.72	18.5	33.73
27	9,121	638.48	91.5	95.85	25.0	48.41	432	2412.96	92.5	241.11	17.9	32.67
28	8,076	565.32	80.2	84.08	25.0	48.29	369	2062.96	80.4	209.58	15.5	28.32
29	8,417	589.16	83.0	87.00	24.9	48.23	384	2148.06	83.2	216.77	16.1	29.31
30	8,467	592.72	84.2	88.24	24.9	48.19	388	2168.56	84.3	219.79	16.3	29.73
31	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
TOTAL	276,789	19,375	2,911	3,051	718	1,389	14,255	79,653	2,117	5,517	570	1,038
AVG	9,226	625.01	97	98.41	24	44.79	475	2569.45	71	177.96	19	33.49
MAX	12,498	874.89	123	129.06	48	92.95	586	3275.82	105	272.86	24	44.21
MIN	7,546	0.00	78	0.00	0	0.00	369	0.00	46	0.00	15	0.00
COST	\$10,916.28		\$5,272.27		\$10,247.49		\$55,757.09		\$4,634.13		\$3,137.00	
\$/MG	\$34.94		\$16.87		\$32.80		\$178.45		\$14.83		\$10.04	

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: November
Year: 2025

Date	pH (by Continuous Reading Analyzers)				Hardness and Alkalinity - Finished Water Grab Samples						
	Membrane Filtrate		Finished Water		Hardness (ppm)		Alkalinity (ppm as CaCO ₃)				CaCO ₃ Stability
	Daily Max	Daily Min	Daily Max	Daily Min	AM	PM	Phenol AM	Phenol PM	Total AM	Total PM	
1	7.8	7.7	7.9	7.9	141.00	144.00	0.00	0.00	119.00	113.00	7.00
2	7.8	7.8	7.9	7.9	148.00	142.00	0.00	0.00	117.00	110.00	1.00
3	7.9	7.8	8.0	7.9	143.00	140.00	0.00	0.00	112.00	113.00	3.00
4	7.9	7.8	8.0	8.0	135.00	137.00	0.00	0.00	111.00	111.00	9.00
5	8.0	7.9	8.1	8.0	135.00	140.00	0.00	0.00	110.00	109.00	2.00
6	8.0	7.9	8.1	8.1	139.00	140.00	0.00	0.00	109.00	106.00	9.00
7	8.2	7.8	8.1	8.0	134.00	142.00	0.00	0.00	108.00	106.00	6.00
8	8.1	7.9	8.0	7.9	143.00	147.00	0.00	0.00	107.00	109.00	10.00
9	8.0	7.9	8.0	7.9	142.00	137.00	0.00	0.00	106.00	106.00	6.00
10	8.0	7.8	7.9	7.9	136.00	137.00	0.00	0.00	104.00	104.00	5.00
11	8.0	7.9	7.9	7.9	137.00	136.00	0.00	0.00	105.00	104.00	3.00
12	8.0	7.9	7.9	7.9	137.00	141.00	0.00	0.00	104.00	101.00	3.00
13	8.0	7.9	7.9	7.9	132.00	140.00	0.00	0.00	104.00	103.00	4.00
14	8.0	7.8	7.9	7.9	141.00	144.00	0.00	0.00	107.00	102.00	6.00
15	8.0	7.9	7.9	7.9	136.00	142.00	0.00	0.00	104.00	102.00	7.00
16	8.0	7.9	7.9	7.9	137.00	135.00	0.00	0.00	105.00	103.00	1.00
17	7.9	7.8	7.9	7.8	136.00	135.00	0.00	0.00	106.00	107.00	0.00
18	8.0	7.9	7.9	7.8	137.00	138.00	0.00	0.00	106.00	104.00	3.00
19	7.9	7.9	7.9	7.8	136.00	138.00	0.00	0.00	105.00	104.00	7.00
20	7.9	7.9	7.9	7.8	136.00	137.00	0.00	0.00	107.00	104.00	4.00
21	8.0	7.8	7.8	7.8	134.00	139.00	0.00	0.00	104.00	105.00	7.00
22	8.0	7.9	7.9	7.8	142.00	144.00	0.00	0.00	108.00	106.00	3.00
23	7.9	7.9	7.9	7.8	141.00	144.00	0.00	0.00	108.00	107.00	6.00
24	7.9	7.8	7.8	7.7	142.00	140.00	0.00	0.00	107.00	104.00	4.00
25	7.9	7.8	7.8	7.7	138.00	139.00	0.00	0.00	105.00	105.00	2.00
26	7.9	7.8	7.9	7.7	141.00	153.00	0.00	0.00	105.00	108.00	4.00
27	7.9	7.8	7.9	7.9	157.00	147.00	0.00	0.00	112.00	105.00	1.00
28	7.8	7.8	7.9	7.9	159.00	154.00	0.00	0.00	112.00	109.00	4.00
29	7.8	7.8	7.9	7.9	151.00	145.00	0.00	0.00	109.00	108.00	4.00
30	7.8	7.8	7.9	7.9	148.00	150.00	0.00	0.00	109.00	108.00	-1.00
31											
AVG					140	142	0	0	108	106	4
MAX	8.2	7.9	8.1	8.1	159	154	0	0	119	113	10
MIN	7.8	7.7	7.8	7.7	132	135	0	0	104	101	-1

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: November
Year: 2025

Date	Turbidity (NTU) Continuous Reading Analyzers						Chlorine Residual (Total or Free as Noted, mg/L) Continuous Reading Analyzers					
	Finished Water (Highest Reading in 4-hour Period)						Finished Water Total Chlorine (Min. in 4 Hour Period)					
	12:00 AM	4:00 AM	8:00 AM	12:00 PM	4:00 PM	8:00 PM	12:00 AM	4:00 AM	8:00 AM	12:00 PM	4:00 PM	8:00 PM
1	0.02	0.02	0.02	0.02	0.02	0.02	3.86	3.92	3.94	3.91	3.95	3.87
2	0.02	0.02	0.02	0.02	0.02	0.02	3.90	3.90	3.88	3.88	3.88	3.87
3	0.02	0.02	0.02	0.02	0.02	0.02	3.93	3.93	3.95	3.94	3.98	3.96
4	0.02	0.02	0.02	0.02	0.02	0.02	3.90	3.93	3.89	3.91	3.81	3.90
5	0.02	0.02	0.02	0.02	0.02	0.02	3.92	3.90	3.89	3.90	3.90	3.90
6	0.02	0.02	0.02	0.02	0.02	0.02	3.89	3.92	3.94	3.95	3.94	3.93
7	0.02	0.02	0.02	0.02	0.02	0.02	3.87	3.88	3.87	3.86	3.81	3.79
8	0.02	0.02	0.02	0.02	0.02	0.02	3.78	3.87	3.85	3.82	3.81	3.80
9	0.02	0.02	0.02	0.02	0.02	0.02	3.77	3.79	3.79	3.80	3.79	3.78
10	0.02	0.02	0.02	0.02	0.02	0.03	3.68	3.76	3.76	3.78	3.76	3.77
11	0.03	0.02	0.02	0.02	0.02	0.02	3.70	3.74	3.74	3.73	3.71	3.70
12	0.02	0.02	0.02	0.02	0.02	0.02	3.76	3.70	3.69	3.71	3.73	3.74
13	0.02	0.02	0.02	0.02	0.02	0.02	3.96	3.81	3.88	3.93	3.97	4.00
14	0.02	0.03	0.02	0.03	0.02	0.02	3.86	3.87	3.95	3.97	3.91	3.89
15	0.02	0.02	0.02	0.02	0.02	0.02	3.85	3.87	3.90	3.92	3.86	3.83
16	0.02	0.02	0.02	0.02	0.02	0.02	3.75	3.85	3.79	3.81	3.80	3.77
17	0.02	0.02	0.02	0.02	0.02	0.02	3.72	3.74	3.73	3.69	3.71	3.70
18	0.02	0.02	0.02	0.02	0.02	0.02	3.73	3.74	3.75	3.75	3.76	3.72
19	0.02	0.02	0.02	0.02	0.02	0.02	3.74	3.76	3.74	3.73	3.73	3.72
20	0.02	0.02	0.02	0.02	0.02	0.02	3.65	3.74	3.75	3.72	3.69	3.59
21	0.02	0.02	0.02	0.02	0.02	0.02	3.66	3.60	3.69	3.70	3.72	3.68
22	0.02	0.02	0.02	0.02	0.02	0.02	3.63	3.66	3.66	3.63	3.59	3.59
23	0.02	0.02	0.02	0.02	0.02	0.02	3.68	3.68	3.71	3.69	3.66	3.67
24	0.02	0.02	0.02	0.02	0.02	0.02	3.70	3.69	3.70	3.72	3.73	3.73
25	0.02	0.02	0.02	0.02	0.02	0.02	3.71	3.74	3.73	3.67	3.72	3.73
26	0.02	0.02	0.02	0.02	0.02	0.02	3.76	3.69	3.71	3.73	3.76	3.77
27	0.02	0.02	0.02	0.02	0.02	0.02	3.80	3.74	3.77	3.77	3.78	3.80
28	0.02	0.02	0.02	0.02	0.02	0.02	3.76	3.77	3.79	3.78	3.73	3.75
29	0.02	0.02	0.02	0.02	0.02	0.02	3.79	3.77	3.78	3.77	3.77	3.77
30	0.02	0.02	0.02	0.02	0.02	0.02	3.77	3.79	3.81	3.81	3.80	3.81
31												
AVG	0.02	0.02	0.02	0.02	0.02	0.02	3.8	3.8	3.8	3.8	3.8	3.8
MAX	0.03	0.03	0.02	0.03	0.02	0.03	4.0	3.9	3.9	4.0	4.0	4.0
MIN	0.02	0.02	0.02	0.02	0.02	0.02	3.6	3.6	3.7	3.6	3.6	3.6

Finished Water Turbidity Summary and Statistics

	No. of Samples	Percent of Total Samples
Turbidity Greater Than 0.5 NTU	0	0
Turbidity Greater Than 0.3 NTU	0	0
Turbidity Greater Than 0.1 NTU	0	0

Total Number of Turbidity Samples	180
-----------------------------------	-----

PWSID 1021508 SYSTEM COBA WTP

MONTH November

*Type of Material Applied

Hydrofluosilicic Acid

YEAR 2025

Date	Water Treated 1,000s of Gallons	APPLIED		RESIDUAL F, ppm (RAW)		RESIDUAL F, ppm (FINISHED WATER)	
		LBS/DAY	PPM of F	AM	PM	AM	PM
1	10,498	37	0.42	0.18	0.36	0.58	0.56
2	9,968	33	0.40	0.23	0.17	0.51	0.49
3	10,507	37	0.43	0.16	0.14	0.50	0.51
4	11,389	38	0.40	0.29	0.14	0.55	0.52
5	10,897	38	0.42	0.18	0.13	0.50	0.45
6	11,049	38	0.41	0.33	0.35	0.47	0.65
7	11,060	38	0.41	0.33	0.20	0.45	0.38
8	11,042	37	0.40	0.23	0.38	0.56	0.74
9	10,251	36	0.42	0.19	0.26	0.54	0.59
10	9,854	33	0.40	0.30	0.24	0.78	0.58
11	9,859	35	0.43	0.21	0.27	0.60	0.55
12	10,066	33	0.39	0.18	0.22	0.55	0.52
13	10,682	39	0.43	0.42	0.18	0.69	0.53
14	10,696	35	0.40	0.26	0.34	0.51	0.65
15	10,285	36	0.42	0.27	0.20	0.55	0.49
16	10,159	35	0.41	0.24	0.23	0.57	0.54
17	10,530	35	0.40	0.22	0.32	0.48	0.59
18	10,529	38	0.43	0.21	0.39	0.58	0.69
19	10,194	34	0.40	0.13	0.19	0.44	0.88
20	9,172	31	0.41	0.20	0.22	0.46	0.54
21	12,705	44	0.42	0.24	0.33	0.56	0.58
22	8,315	28	0.41	0.29	0.43	0.57	0.69
23	8,642	29	0.41	0.24	0.35	0.54	0.70
24	9,206	33	0.43	0.35	0.34	0.56	0.71
25	9,965	33	0.40	0.27	0.20	0.48	0.57
26	9,567	34	0.42	0.34	0.18	0.66	0.46
27	9,433	33	0.42	0.23	0.37	0.52	0.65
28	8,149	28	0.42	0.25	0.26	0.52	0.62
29	8,750	29	0.40	0.25	0.35	0.57	0.70
30	9,002	30	0.40	0.24	0.25	0.53	0.55
31							
Total	302,420	1,038					
Avg.	10,081	35	0.41	0.25	0.27	0.55	0.59

*Example: Sodium Fluoride, Sodium Fluorosilicate (Sodium Silicofluoride), and

Fluorosilicic Acid (Hydrofluosilicic Acid)

It is required that this report be received by the 10th of the following month.

SEND TO: OSDH-Dental Health Services AND

1000 N.E. Tenth Street

Oklahoma City, OK 73117-1299

Dept of Environmental Quality

PO Box 1677

Oklahoma City, OK 73101-1677

I hereby certify the above to be

correct to the best of my knowledge.

Signed Lois Ann Fisher

Title: Water Plant Manager

City Broken Arrow

ODH Form No. 561 / DEQ Form 631-001

Notes:

Public Water System Name: COBA Water Treatment Plant

Month: November

PWS ID No.:

OK 1021508

Year: 2025

Date	Distribution Total Chlorine mg/L A.M. Sample				Distribution Total Chlorine mg/L P.M. Sample			
	Time	Location	mg/L	Sampler	Time	Location	mg/L	Sampler
1	11:50	3200 N.Battle Creek Dr.	3.50	S.B	12:14	1305 N. 53rd St.	3.50	S.B
2	11:42	36500 E. 66th St. S.	3.90	T.R.	16:49	6057 S. 454rd E. Ave.	3.80	T.R.
3	11:04	13725 S. 124th E. Ave.	2.50	M.L.	14:39	1903 W. Rockport Pl.	3.00	M.L.
4	10:04	601 N. Palm Ave.	3.30	M.L.	12:26	5005 S. Lions Ave.	3.30	M.L.
5	10:07	1200 E. Dover St.	4.00	M.L.	13:04	515 W. Quannah Pl.	3.40	M.L.
6	10:16	605 S. Elder Ave.	2.20	M.L.	13:09	24616 E. Sisemore St.	3.80	M.L.
7	9:45	5709 W Orlando Cir.	2.90	ML	14:39	2302 S 1st Pl	2.50	ML
8	11:28	3717 N Battle Creek Dr.	3.20	ME	12:25	4705 S Elm Pl.	3.80	ME
9	11:55	2909 E. Montpelier St.	3.70	R.M.	13:25	1903 W. Rockport Pl.	3.80	R.M.
10	11:42	2609 E. Queens St.	3.90	M.L.	15:42	1817 S. Willow Ave.	3.50	M.L.
11	11:46	2700 N. 7th St.	3.70	T.R	12:40	920 W. Oakland St.	3.10	T.R
12	8:15	2513 E Dallas St.	3.10	ML	12:23	515 W Quannah Pl.	3.40	ML
13	10:07	4608 W Eagle Pass St.	3.30	ML	13:21	1116 W Granger St.	2.80	ML
14	8:36	3621 S Elm Pl.	2.60	ML	12:14	3502 W Kenosha St.	3.30	ML
15	8:10	6057 S. 353rd E. Ave	3.70	SB	15:50	36500 E. 66th St. S.	3.80	SB
16	11:50	7213 S. Dennis Blvd.	3.90	R.M.	14:03	702 E. Mason Dr.	3.80	R.M.
17	09:56	1817 S. Date Ave.	3.20	M.L.	13:15	608 E. Pensacola St.	3.40	M.L.
18	10:35	12314 E. 126th Pl.	3.30	M.L	13:11	1116 W. Granger St.	3.40	M.L
19	08:15	605 S. Elder Ave.	2.80	M.L.	12:00	113 S. 79th St.	3.40	M.L.
20	07:14	412 W. Utica Pl.	3.30	M.L.	16:10	900 E. Hillside Dr.	2.20	M.L.
21	09:52	3800 W. Twin Oaks Blvd.	2.30	M.L.	14:00	2020 S. 12th St.	3.30	M.L.
22	11:35	3607 N Ironwood Pl.	2.80	ME	12:25	2513 E Dallas St.	3.30	ME
23	11:48	205 S Sycamore Ave	3.20	T.R.	12:30	2700 N 7th St.	3.50	T.R.
24	10:53	1309 E. Reno St.	3.40	M.L.	14:11	13725 S. 124th E. Ave.	2.70	M.L.
25	09:53	515 W. Quannah St.	3.00	M.L.	13:19	2513 E. Dallas St.	3.00	M.L.
26	09:03	3101 S. Nyssa Ave	2.90	M.L	13:58	214 N. Elm Pl.	3.10	M.L
27	11:34	6057 S. 353rd E. Ave	2.90	S.B	15:45	36500 E. 66th St. S.	3.70	S.B
28	11:48	6575 369th E Ave.	2.80	ME	15:25	36503 E 66th St S.	3.70	ME
29	11:50	7213 S. Dennis Blvd.	3.50	S.B	12:15	7900 E. Norman St.	3.80	S.B
30	11:55	2909 E. Montpelier St.	3.60	R.M.	12:37	804 N. 1st St.	3.20	R.M.

Average 3.21

Min. 2.20

Max. 4.00

Average 3.34

Min. 2.20

Max. 3.80