

City of Broken Arrow WTP Monthly Operational Report Summary
Water Treatment Plant PWSID# OK 1021508

Reporting Period: [May] [2026]



**CITY OF
BROKEN ARROW**
Where opportunity lives

Operating Data Summary

Water Production (MG)

	Month	Average Day
Raw Water Treated	385.49	12.4
Finished Water	371.74	12.0

Monthly Chemical Usage (Non-Membrane Usage)

Chemical	Total lbs	lbs/Finished MG
Sodium Hypochlorite	32,782	1,259.8
Salt (for hypo generation)	98,346	3,779.4
Liquid Ammonium Sulfate	3,632	9.3
Sodium Permanganate	0	0.0
Aluminum Chlorohydrate	94,487	45.5
Sodium Hydroxide	259	0.3
Hydrofluosilicic Acid	0	0.0

Total Chlorine Residual:

	No. Samples
Total Chlorine Residual <2.0 mg/L Leaving Plant	0

Finished Water Turbidity:

	No. Samples	% of Total Samples
Greater than 0.5 NTU	0	0.00
Greater than 0.3 NTU	0	0.00
Greater than 0.1 NTU	0	0.00
Total No. of Turbidity Samples	186	
Highest Turbidity Reading	0.052	
No. Samples > 1 NTU	0	
No. Samples > 5 NTU	0	

Monthly Costs

	Total	\$/Finished MG	\$/1000 gal
Plant Electricity	\$65,453.56	\$176.07	\$0.1761
Total Chemical	\$91,104.89	\$245.08	\$0.2451
Total Labor	\$122,625.07	\$329.87	\$0.3299
Services	\$25,371.31	\$68.25	\$0.0683
Materials and Supplies	\$20,476.02	\$55.08	\$0.0551
Equipment Expenses	\$15,637.87	\$42.07	\$0.0421
Total	\$340,668.72	\$916.42	\$0.9164

Individual Membrane Unit Turbidity Checklist

1. IS TURBIDITY FROM EACH INDIVIDUAL MEMBRANE UNIT RECORDED EVERY 15 MINUTES?	YES/NO
	YES
2. DID ANY SINGLE MEMBRANE UNIT EXCEED 2.0 NTU IN TWO CONSECUTIVE 15 MINUTE PERIODS?	NO
No, Go to Question 3.	
Yes, What date was the membrane profile completed? _____	
DID THIS SAME MEMBRANE UNIT EXCEED 2.0 NTU IN 2 CONSECUTIVE 15-MIN PERIODS DURING THE LAST MONTH?	
No, Go to Question 3.	
Yes, Schedule Comprehensive Performance Evaluation (CPE) with DEQ.	
3. DID ANY SINGLE MEMBRANE UNIT EXCEED 1.0 NTU IN TWO CONSECUTIVE 15 MINUTE PERIODS?	NO
No, Go to Question 4.	
Yes, What date was the filter profile completed? _____	
DID THIS SAME MEMBRANE UNIT FILTER EXCEED 1.0 NTU IN 2 CONSECUTIVE 15-MIN PERIODS DURING THE LAST 2 MONTHS?	
No, Go to Question 4.	
Yes, What date was the membrane self-assessment completed? _____	
4. DID ANY SINGLE MEMBRANE UNIT EXCEED 0.5 NTU IN 2 CONSECUTIVE 15-MIN PERIODS AT THE END OF 4 HRS OF OPERATION?	NO
No, You are finished with the checklist.	
Yes, What date was the membrane profile completed? _____	

*** IF ANY OF QUESTIONS 2 THROUGH 4 ARE CHECKED "YES", YOU MUST COMPLETE THE TURBIDITY TRIGGER EVALUATION FORM AND ATTACH TO THIS MOR.**

I hereby certify the above to be correct to the best of my knowledge:

Notes: Fluoride feed offline for bulk tank repairs.

Signed: Lou Ann Fisher 6/8/2026
Date

Title: Water Plant Manager

Operator Certificate No. 25369

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: _____
Year _____

May
2026

Date	Water Production and Recycle Flows				
	Raw Water Pumped to Pre-Sed Basins (MG)	Raw Water Treated (MG)	Finished Water Delivered (MG)	Reverse Filtration Water Used (MG)	Lagoon Decant Water Pumped (MG)
1	20.55	11.40	10.90		0.55
2	10.64	13.07	12.53		0.54
3	16.63	12.19	12.31		0.57
4	6.10	13.75	13.63		0.67
5	0.00	13.97	12.92		0.88
6	0.00	11.42	10.89		0.74
7	0.14	12.28	12.73		0.63
8	21.43	13.63	13.53		0.69
9	21.30	12.16	11.32		0.66
10	21.40	11.04	10.10		0.66
11	20.50	11.79	12.84		0.82
12	21.10	14.21	13.53		0.87
13	16.10	14.30	14.18		0.77
14	10.90	15.91	14.46		0.80
15	11.10	14.37	13.57		0.69
16	11.00	14.32	13.34		0.70
17	11.00	15.90	13.72		0.87
18	21.00	14.02	14.06		0.77
19	10.30	12.44	10.79		1.07
20	0.00	9.39	9.71		0.39
21	0.00	11.32	11.07		0.79
22	0.00	10.95	10.21		0.97
23	11.10	10.04	9.66		0.59
24	11.10	10.66	10.45		0.58
25	11.20	11.45	11.34		0.66
26	12.50	13.10	11.92		0.75
27	21.20	11.85	12.08		0.47
28	21.30	11.50	9.94		0.62
29	16.82	8.68	9.22		0.57
30	10.89	10.41	11.07		0.60
31	10.90	13.98	13.71		0.71
TOTAL	378.20	385.49	371.74	0.00	21.67
AVG	12.20	12.44	11.99	#DIV/0!	0.70
MAX	21.43	15.91	14.46	0.00	1.07
MIN	0.00	8.68	9.22	0.00	0.39

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: May
Year: 2026

TOTAL CHEMICAL COST: \$91,105

Cost Per MG Treated	\$236.34	Cost Per MG Delivered	\$245.08
Million Gallons Treated	385.49	Million Gallons Delivered	371.74

Non-Membrane System Chemical Usage

Date	Sodium Hypochlorite (CL) NaClO		Liquid Ammonium Sulfate (LAS)		Sodium Permanganate (SP)		Aluminum Chlorohydrate (ACH)		Sodium Hydroxide (SH)		Hydrofluosilicic Acid (HFS)	
	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day	gal/day	lb/day
1	14,623	1023.58	95.9	100.55	0.0	0.00	500	2792.80	3.0	7.83	0.0	0.00
2	16,204	1134.27	111.8	117.19	0.0	0.00	567	3168.75	3.1	7.97	0.0	0.00
3	15,627	1093.88	109.7	115.01	0.0	0.00	558	3117.94	3.1	8.01	0.0	0.00
4	17,005	1190.36	121.7	127.56	0.0	0.00	612	3420.36	3.1	7.95	0.0	0.00
5	16,300	1141.02	115.7	121.23	0.0	0.00	579	3237.47	3.1	8.11	0.0	0.00
6	14,252	997.61	95.9	100.51	0.0	0.00	472	2639.45	3.1	8.13	0.0	0.00
7	16,906	1183.39	112.1	117.44	0.0	0.00	573	3201.42	3.1	8.03	0.0	0.00
8	17,944	1256.07	119.7	125.42	0.0	0.00	612	3421.06	3.1	8.18	0.0	0.00
9	16,109	1127.64	98.4	103.08	0.0	0.00	505	2821.11	3.2	8.21	0.0	0.00
10	15,813	1106.92	91.6	96.00	0.0	0.00	468	2613.50	3.1	8.05	0.0	0.00
11	17,899	1252.93	113.5	118.94	0.0	0.00	582	3253.63	3.1	8.12	0.0	0.00
12	18,909	1323.60	121.7	127.51	0.0	0.00	621	3472.15	3.1	8.20	0.0	0.00
13	19,228	1345.98	124.4	130.42	0.0	0.00	624	3487.18	3.3	8.53	0.0	0.00
14	19,287	1350.06	137.4	144.00	0.0	0.00	687	3837.58	3.5	9.13	0.0	0.00
15	16,914	1183.96	130.1	136.37	0.0	0.00	608	3395.66	3.5	9.14	0.0	0.00
16	16,341	1143.89	136.3	142.82	0.0	0.00	624	3484.39	3.5	9.16	0.0	0.00
17	16,041	1122.88	134.0	140.45	0.0	0.00	640	3575.89	3.6	9.29	0.0	0.00
18	15,968	1117.78	134.8	141.32	0.0	0.00	662	3699.66	3.6	9.41	0.0	0.00
19	12,706	889.44	105.5	110.53	0.0	0.00	498	2780.11	3.4	8.99	0.0	0.00
20	11,628	813.94	93.5	98.03	0.0	0.00	439	2450.79	3.3	8.55	0.0	0.00
21	13,439	940.72	106.6	111.72	0.0	0.00	501	2799.52	3.1	8.06	0.0	0.00
22	11,963	837.41	99.1	103.84	0.0	0.00	467	2609.75	3.1	8.05	0.0	0.00
23	11,083	775.80	92.1	96.56	0.0	0.00	434	2426.63	3.1	8.06	0.0	0.00
24	12,341	863.84	102.2	107.12	0.0	0.00	482	2693.54	3.1	8.05	0.0	0.00
25	13,159	921.11	109.2	114.39	0.0	0.00	513	2866.27	3.1	8.07	0.0	0.00
26	13,926	974.80	114.6	120.13	0.0	0.00	541	3025.35	3.1	8.05	0.0	0.00
27	14,241	996.88	117.0	122.60	0.0	0.00	553	3091.39	3.1	8.13	0.0	0.00
28	11,707	819.51	96.2	100.86	0.0	0.00	453	2532.79	3.1	8.12	0.0	0.00
29	10,531	737.20	85.7	89.78	0.0	0.00	403	2253.20	3.2	8.25	0.0	0.00
30	13,299	930.93	105.1	110.14	0.0	0.00	495	2766.94	3.2	8.38	0.0	0.00
31	16,922	1184.53	134.1	140.55	0.0	0.00	635	3550.83	3.2	8.46	0.0	0.00
TOTAL	468,313	32,782	3,466	3,632	0	0	16,910	94,487	99	259	0	0
AVG	15,107	1057.48	112	117.16	0	0.00	545	3047.97	3	8.34	0	0.00
MAX	19,287	1350.06	137	144.00	0	0.00	687	3837.58	4	9.41	0	0.00
MIN	10,531	737.20	86	89.78	0	0.00	403	2253.20	3	7.83	0	0.00
COST	\$18,469.83		\$6,276.79		\$0.00		\$66,140.98		\$217.29		\$0.00	
\$/MG	\$47.91		\$16.28		\$0.00		\$171.58		\$0.56		\$0.00	

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: May
Year: 2026

Date	pH (by Continuous Reading Analyzers)				Hardness and Alkalinity - Finished Water Grab Samples						
	Membrane Filtrate		Finished Water		Hardness (ppm)		Alkalinity (ppm as CaCO ₃)				CaCO ₃ Stability
	Daily Max	Daily Min	Daily Max	Daily Min	AM	PM	Phenol AM	Phenol PM	Total AM	Total PM	
1	7.3	7.3	7.7	7.7	152.00	158.00	0.00	0.00	102.00	100.00	-1.00
2	7.3	7.3	7.7	7.7	150.00	146.00	0.00	0.00	104.00	99.00	1.00
3	7.3	7.3	7.7	7.7	147.00	144.00	0.00	0.00	100.00	100.00	-2.00
4	7.3	7.3	7.7	7.7	147.00	141.00	0.00	0.00	100.00	97.00	1.00
5	7.3	7.3	7.7	7.7	149.00	139.00	0.00	0.00	102.00	100.00	-6.00
6	7.3	7.3	7.8	7.7	145.00	149.00	0.00	0.00	98.00	99.00	-2.00
7	7.3	7.3	7.8	7.7	165.00	157.00	0.00	0.00	101.00	106.00	1.00
8	7.3	7.3	7.7	7.7	152.00	160.00	0.00	0.00	101.00	98.00	-3.00
9	7.3	7.3	7.7	7.7	148.00	146.00	0.00	0.00	102.00	101.00	3.00
10	7.3	7.3	7.7	7.7	154.00	152.00	0.00	0.00	103.00	98.00	5.00
11	7.3	7.3	7.7	7.7	151.00	145.00	0.00	0.00	100.00	101.00	-2.00
12	7.3	7.3	7.7	7.7	154.00	146.00	0.00	0.00	104.00	99.00	-1.00
13	7.3	7.3	7.7	7.7	161.00	144.00	0.00	0.00	104.00	102.00	2.00
14	7.3	7.3	7.7	7.6	155.00	150.00	0.00	0.00	108.00	105.00	-5.00
15	7.3	7.3	7.7	7.7	156.00	161.00	0.00	0.00	107.00	108.00	4.00
16	7.3	7.3	7.8	7.7	157.00	158.00	0.00	0.00	107.00	105.00	2.00
17	7.3	7.3	7.8	7.8	159.00	160.00	0.00	0.00	114.00	111.00	-1.00
18	7.6	7.3	7.9	7.8	167.00	160.00	0.00	0.00	110.00	108.00	3.00
19	7.6	7.6	7.9	7.9	157.00	165.00	0.00	0.00	111.00	109.00	12.00
20	7.6	7.5	7.9	7.9	170.00	165.00	0.00	0.00	110.00	109.00	4.00
21	7.6	7.5	7.9	7.8	173.00	162.00	0.00	0.00	115.00	108.00	3.00
22	7.6	7.6	7.9	7.8	164.00	164.00	0.00	0.00	111.00	109.00	0.00
23	7.8	7.6	7.8	7.8	172.00	164.00	0.00	0.00	111.00	109.00	3.00
24	7.8	7.8	7.9	7.8	166.00	164.00	0.00	0.00	111.00	110.00	-1.00
25	7.8	7.8	7.9	7.8	172.00	170.00	0.00	0.00	110.00	110.00	-1.00
26	7.8	7.8	7.8	7.8	174.00	164.00	0.00	0.00	115.00	110.00	0.00
27	7.8	7.7	7.8	7.8	163.00	165.00	0.00	0.00	109.00	108.00	0.00
28	7.7	7.7	7.8	7.7	169.00	163.00	0.00	0.00	110.00	109.00	-1.00
29	7.7	7.6	7.7	7.7	160.00	162.00	0.00	0.00	109.00	106.00	1.00
30	7.6	7.6	7.7	7.7	159.00	156.00	0.00	0.00	108.00	104.00	3.00
31	7.6	7.6	7.7	7.6	157.00	156.00	0.00	0.00	105.00	103.00	-5.00
AVG					159	156	0	0	107	105	1
MAX	7.8	7.8	7.9	7.9	174	170	0	0	115	111	12
MIN	7.3	7.3	7.7	7.6	145	139	0	0	98	97	-6

Public Water System Name: COBA Water Treatment Plant
PWS ID No.: OK 1021508

Month: May
Year: 2026

Date	Turbidity (NTU) Continuous Reading Analyzers						Chlorine Residual (Total or Free as Noted, mg/L) Continuous Reading Analyzers					
	Finished Water (Highest Reading in 4-hour Period)						Finished Water Total Chlorine (Min. in 4 Hour Period)					
	12:00 AM	4:00 AM	8:00 AM	12:00 PM	4:00 PM	8:00 PM	12:00 AM	4:00 AM	8:00 AM	12:00 PM	4:00 PM	8:00 PM
1	0.03	0.02	0.02	0.03	0.02	0.02	3.51	3.52	3.49	3.41	3.50	3.50
2	0.02	0.02	0.02	0.03	0.02	0.02	3.67	3.50	3.55	3.62	3.61	3.60
3	0.04	0.02	0.03	0.02	0.02	0.02	3.50	3.62	3.46	3.55	3.52	3.49
4	0.02	0.03	0.03	0.02	0.02	0.02	3.51	3.53	3.52	3.55	3.56	3.56
5	0.02	0.02	0.02	0.02	0.02	0.02	3.42	3.51	3.52	3.52	3.50	3.46
6	0.02	0.02	0.02	0.02	0.02	0.02	3.32	3.40	3.33	3.37	3.35	3.32
7	0.02	0.02	0.02	0.02	0.02	0.02	3.67	3.30	3.34	3.46	3.57	3.63
8	0.02	0.02	0.02	0.03	0.02	0.02	3.54	3.65	3.63	3.63	3.61	3.57
9	0.02	0.02	0.02	0.02	0.02	0.02	3.44	3.54	3.40	3.31	3.39	3.38
10	0.02	0.02	0.02	0.02	0.02	0.02	3.55	3.44	3.45	3.49	3.51	3.51
11	0.02	0.02	0.02	0.02	0.02	0.02	3.53	3.56	3.57	3.54	3.54	3.51
12	0.02	0.02	0.03	0.02	0.02	0.02	3.50	3.51	3.59	3.61	3.60	3.54
13	0.02	0.02	0.02	0.02	0.02	0.03	3.60	3.45	3.45	3.45	3.44	3.43
14	0.02	0.02	0.03	0.02	0.02	0.02	3.40	3.76	3.74	3.68	3.66	3.46
15	0.02	0.02	0.02	0.02	0.02	0.02	3.86	3.45	3.62	3.67	3.70	3.81
16	0.02	0.02	0.02	0.02	0.02	0.02	3.85	3.92	3.90	3.88	3.86	3.82
17	0.03	0.02	0.03	0.02	0.02	0.02	3.77	3.90	3.94	3.89	3.82	3.78
18	0.02	0.03	0.03	0.04	0.02	0.02	3.72	3.78	3.81	3.77	3.74	3.73
19	0.02	0.02	0.02	0.02	0.02	0.02	3.57	3.73	3.76	3.73	3.66	3.61
20	0.02	0.02	0.02	0.02	0.02	0.02	3.66	3.48	3.54	3.54	3.56	3.60
21	0.02	0.02	0.02	0.02	0.02	0.02	3.81	3.73	3.78	3.80	3.79	3.80
22	0.02	0.02	0.02	0.02	0.02	0.02	3.75	3.80	3.81	3.80	3.79	3.76
23	0.02	0.02	0.02	0.02	0.02	0.02	3.65	3.70	3.71	3.70	3.67	3.60
24	0.03	0.03	0.02	0.02	0.02	0.02	3.69	3.73	3.74	3.76	3.64	3.64
25	0.02	0.02	0.02	0.02	0.03	0.03	3.77	3.79	3.77	3.75	3.69	3.57
26	0.02	0.02	0.02	0.02	0.05	0.02	3.75	3.81	3.81	3.76	3.77	3.70
27	0.02	0.02	0.02	0.02	0.02	0.02	3.74	3.75	3.74	3.73	3.71	3.74
28	0.02	0.02	0.02	0.02	0.02	0.02	3.51	3.74	3.70	3.69	3.62	3.52
29	0.02	0.02	0.02	0.02	0.02	0.02	3.32	3.47	3.43	3.43	3.31	3.30
30	0.02	0.02	0.02	0.02	0.02	0.02	3.58	3.48	3.50	3.53	3.50	3.53
31	0.02	0.02	0.02	0.02	0.02	0.02	3.77	3.73	3.74	3.75	3.73	3.69
AVG	0.02	0.02	0.02	0.02	0.02	0.02	3.6	3.6	3.6	3.6	3.6	3.6
MAX	0.04	0.03	0.03	0.04	0.05	0.03	3.9	3.9	3.9	3.9	3.9	3.8
MIN	0.02	0.02	0.02	0.02	0.02	0.02	3.3	3.3	3.3	3.3	3.3	3.3

Finished Water Turbidity Summary and Statistics

	No. of Samples	Percent of Total Samples
Turbidity Greater Than 0.5 NTU	0	0
Turbidity Greater Than 0.3 NTU	0	0
Turbidity Greater Than 0.1 NTU	0	0

Total Number of Turbidity Samples	186
-----------------------------------	-----

PWSID 1021508

SYSTEM

COBA WTP

MONTH May

*Type of Material Applied

Hydrofluosilicic Acid

YEAR 2026

Date	Water Treated 1,000s of Gallons	APPLIED		RESIDUAL F, ppm (RAW)		RESIDUAL F, ppm (FINISHED WATER)	
		LBS/DAY	PPM of F	AM	PM	AM	PM
1	10,905	0	0.00	0.23	0.57	0.13	0.42
2	12,531	0	0.00	0.23	0.17	0.13	0.03
3	12,312	0	0.00	0.20	0.31	0.10	0.17
4	13,631	0	0.00	0.18	0.35	0.13	0.16
5	12,920	0	0.00	0.21	0.23	0.18	0.08
6	10,891	0	0.00	0.33	0.34	0.14	0.20
7	12,725	0	0.00	0.35	0.41	0.29	0.29
8	13,534	0	0.00	0.24	0.53	0.13	0.45
9	11,318	0	0.00	0.24	0.42	0.11	0.29
10	10,103	0	0.00	0.24	0.18	0.19	0.05
11	12,836	0	0.00	0.33	0.28	0.15	0.13
12	13,526	0	0.00	0.23	0.24	0.10	0.17
13	14,185	0	0.00	0.28	0.08	0.15	0.00
14	14,459	0	0.00	0.29	0.11	0.14	0.05
15	13,574	0	0.00	0.32	0.40	0.15	0.33
16	13,343	0	0.00	0.28	0.13	0.12	0.01
17	13,720	0	0.00	0.27	0.31	0.08	0.16
18	14,064	0	0.00	0.39	0.22	0.20	0.12
19	10,788	0	0.00	0.27	0.11	0.07	0.19
20	9,708	0	0.00	0.04	0.22	0.02	0.06
21	11,074	0	0.00	0.27	0.26	0.10	0.13
22	10,212	0	0.00	0.26	0.24	0.10	0.16
23	9,658	0	0.00	0.27	0.19	0.10	0.02
24	10,455	0	0.00	0.26	0.32	0.11	0.22
25	11,341	0	0.00	0.32	0.27	0.32	0.12
26	11,916	0	0.00	0.17	0.07	0.13	0.14
27	12,077	0	0.00	0.11	0.67	0.05	0.72
28	9,936	0	0.00	0.26	0.11	0.16	0.12
29	9,219	0	0.00	0.22	0.60	0.12	0.48
30	11,070	0	0.00	0.23	0.28	0.10	0.02
31	13,709	0	0.00	0.21	0.25	0.08	0.07
Total	371,738	0					
Avg.	11,992	0	0.00	0.25	0.29	0.13	0.18

*Example: Sodium Fluoride, Sodium Fluorosilicate (Sodium Silicofluoride), and
Fluorosilicic Acid (Hydrofluosilicic Acid)

It is required that this report be received by the 10th of the following month.

SEND TO: OSDH-Dental Health Services AND

Dept of Environmental Quality

1000 N.E. Tenth Street

PO Box 1677

Oklahoma City, OK 73117-1299

Oklahoma City, OK 73101-1677

I hereby certify the above to be

correct to the best of my knowledge.

Signed Lou Anna Irish

Title: Water Plant Manager

City Broken Arrow

ODH Form No. 561 / DEQ Form 631-001

Notes: Fluoride feed offline for bulk tank repairs.

Public Water System Name: COBA Water Treatment Plant

Month: May

PWS ID No.:

OK 1021508

Year: 2026

Date	Distribution Total Chlorine mg/L A.M. Sample				Distribution Total Chlorine mg/L P.M. Sample			
	Time	Location	mg/L	Sampler	Time	Location	mg/L	Sampler
1	9:38	11565 S Lynn Lane Rd.	2.90	ML	12:58	2912 W Detroit St.	2.30	ML
2	11:49	7213 S. Dennis Blvd	3.50	S.B	12:34	720 W. Indianapolis St.	3.20	S.B
3	11:40	3208 N. Oak Ave.	2.80	T.R.	12:48	2700 N. 7th St.	2.00	T.R.
4	10:11	322 W. Detroit St.	2.70	ML	2:33	1903 W. Rockport Pl.	3.00	ML
5	8:25	7900 E. Norman	3.60	J.S.	12:25	8017 S. Peach Ave.	3.00	J.S.
6	08:19	3706 S. Orange Cir.	3.00	J.S.	14:22	2012 S. 17th St.	3.30	A.R.
7	08:28	2101 W. Gary St.	2.70	M.L	12:14	2513 E. Dallas St.	3.00	M.L
8	08:46	304 W. Union St.	3.00	M.L	12:55	2305 W. Fort Worth St.	2.80	M.L
9	10:39	6057 S. 353 E. Ave	2.40	S.B	14:11	36500 E. 66th St. S.	3.50	S.B
10	11:48	2909 E. Montpelier St.	3.00	R.M.	14:00	1903 W. Rockport Pl.	3.20	R.M.
11	10:26	4121 E. Omaha St.	2.30	ML	12:00	322 W. Detroit St.	2.40	ML
12	11:42	1050 E. Tucson St.	2.90	M.L.	15:18	1817 S. Willow Ave.	2.20	M.L.
13	8:26	3706 S. Orange Cir.	2.60	ML	1:34	2909 E. Montplier St.	2.80	ML
14	9:18	1116 W. Granger St.	2.60	ML	12:21	2301 W. Washington Pl.	2.70	ML
15	9:08	2208 N 23rd St.	2.90	ML	12:24	1306 S Olive Ave.	3.00	ML
16	11:34	1301 N. 53rd St.	3.30	S.B	12:24	704 W. Helena St.	3.20	S.B
17	11:32	1116 W. Granger St.	2.90	T.R.	12:25	2700 N. 7th St.	3.60	T.R.
18	9:37	1817 S. Date Ave.	3.10	ML	1:11	1005 N. Willow Ave	3.60	ML
19	9:43	702 E. Madison Dr.	3.20	ML	12:28	12314 E. 126th Pl.	2.60	ML
20	9:34	1901 S. Palm Ave.	2.40	ML	12:57	6604 S. Date Ave.	3.20	ML
21	09:18	7213 S. Dennis Blvd.	3.50	M.L.	13:26	3706 S. Orange Cir.	2.60	M.L.
22	8:44	4755 S Aspen Ave.	2.30	ML	12:15	417 E Broadway Ave.	2.60	ML
23	7:50	6057 S 353rd E Ave.	3.70	ME	15:30	6515 S 360th E Ave.	3.80	ME
24	05:40	6575 369th E. Ave.	3.30	J.B.	18:30	36500 E. 66th St. S.	3.70	R.M.
25	11:55	36500 E. 66th St. S.	3.70	R.M.	18:20	6057 S. 353rd E. Ave.	2.30	R.M.
26	9:50	7900 E. Norman St.	3.30	ML	12:02	2513 E. Dallas St.	3.20	ML
27	7:42	4608 W Eagle Pass St.	2.50	ML	12:50	4121 E Omaha St.	2.30	ML
28	7:44	1817 S Date Ave.	2.90	ML	14:49	6508 S Sycamore Ave.	2.90	ML
29	7:48	608 E Pensacola St.	2.70	ML	12:17	209 S Sycamore Ave.	2.50	ML
30	11:41	7900 E. Norman St.	3.40	S.B	12:11	6575 369th E. Ave	3.50	S.B
31	11:50	1116 W. Granger St.	3.10	T.R.	12:36	2700 N. 7th St.	3.00	T.R.

Average 2.97

Min. 2.30

Max. 3.70

Average 2.94

Min. 2.00

Max. 3.80