

**THE LAKES AT RABBIT RUN  
E 101st ST & S 129th E AVE  
INFRASTRUCTURE INVENTORY  
BROKEN ARROW, OKLAHOMA**

Prepared By: tkr  
Date: 4/20/2021

Description	Units	Quantity	Unit Price	Extension
<b>SANITARY SEWER Ira M Green</b>				
4' ID Manhole	EA	31		
8" PVC Pipe (SDR 35), In Place	LF	4995		
Bore with Casing	LF	71		
4" Service Tees with CO	EA	101		
4" Service Lines	LF	2323		
<b>Total Cost of Sanitary Sewer Improvements =</b>				<b>\$369,480.00</b>
<b>STORM SEWER</b>				
24" RCP Pipe, In Place	LF	355		\$26,625.00
Concrete End Section	LS	2		\$3,000.00
Concrete Headwalls	LS	2		\$7,600.00
<b>Total Cost of Storm Sewer Improvements =</b>				<b>\$37,225.00</b>
<b>WATER</b>				
8" PVC C900 DR-14	LF	132		
6" PVC C900 DR-14	LF	1		
8" x 8" x 8" Tee	EA	1		
8" x 6" x 8" Tee	EA	3		
6" x 6" x 6" Tee	EA	76		
6" 22.5 Degree Bend	EA	113		
8" 22.5 Degree Bend	EA	1		
6" 45 Degree Bend	EA	1		
8" 45 Degree Bend	EA	1		
6" Gate Valve	EA			
8" Gate Valve	EA			
3-Way Fire Hydrant	EA	81		
Air Relief Valve	EA	9		
Bore with Casing (21")	LF	218		
<b>Total Cost of Water Improvements =</b>				<b>\$262,277.00</b>
<b>Total Cost of Constructed Improvements =</b>				<b>\$668,982.00</b>