

Contract Work Order

WO-36

Revision: _____

Contractor Assigned to Work Order: Cherokee Pride Construction, Inc.

Contractor Contact: Harlan Yoachum

Department Requesting Work Order Parks and Recreation

Requesting Party: Thor Rooks

Funding Account Number: 030-5115-437-70.15

Funding Note: 175126

ADA Projects thru General Services

Work Priority Status: Urgent Normal Low Other: _____

Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the requesting department, and the Engineering and Construction Department.

Total Number of Days Agreed Upon for Construction: 15 Days or Completion Date: _____

Task and Location:

Remove and Replace Concrete Sidewalk and Existing Ramps and Replace with ADA Accessible Facilities per attached plan sheets. Due 1) to grade changes and deviations from standard ramp configurations, price is to be paid as Item #24 Misc. Concrete. Facilities are located at the Central Park Community Center on South Main Street between 81st and 91st.

Plan Sheets or Additional Documents Attached: Yes No Other: Plan Sheet for Layout of Project

Work Order Quantities

Item#	(Spec)	Item	Units	Price	Quantity	Total Amount
24	SP-22	Miscellaneous Concrete	CY	\$ 400.00	4	\$ 1,600.00
Total Cost: \$						1,600.00

This Work Order in the sum of: \$ 1,600.00 has been reviewed by all parties and is recommended for approval by:

Director of Division Submitting Work Order:	<u>Scott Esmond</u>	<u>[Signature]</u>	<u>4-17-17</u>
	Name	Signature	Date
Contractor Performing Work Order:	<u>Harlan Yoachum</u>	<u>[Signature]</u>	<u>4/17/17</u>
	Name	Signature	Date
Construction Division Manager:	<u>Timothy S Robins, PE</u>	<u>[Signature]</u>	<u>4/6/17</u>
	Name	Signature	Date
Director of Engineering & Construction:	<u>Alex Mills, PE.</u>	<u>[Signature]</u>	<u>4/7/17</u>
	Name	Signature	Date
Assistant City Manager - Operations:	<u>Kenneth D Schwab, PE</u>	<u>[Signature]</u>	<u>4-10-17</u>
	Name	Signature	Date

PC Concrete Work Order #36
Central Park Community
Center

Hand Rail
By Others

Extend concrete over flared edges
from previous pour. Take edges of
concrete ramp to in alignment with
upper landing and ramp. Concrete
saw tie in with existing to create a
min. 4" thick slab at tie-in.

