

**RABBIT RUN 1  
SW CORNER NEW ORLEANS AND OLIVE  
INFRASTRUCTURE INVENTORY  
BROKEN ARROW, OKLAHOMA**

Prepared By: sjb  
Date: 10/28/15

Description	Units	Quantity	Unit Price	Extension
<b>SANITARY SEWER</b>				
ROW Clearing	LF	4,016.00	\$2.00	\$8,032.00
Trench Excavation	CY	2,479.00	\$15.00	\$37,185.00
8" PVC	LF	4,016.00	\$15.00	\$60,240.00
Standard 4' Manhole	EA	26.00	\$1,950.00	\$50,700.00
Drop Manhole	EA	3.00	\$2,650.00	\$7,950.00
Vertical Ft. Extra Depth	VF	39.08	\$100.00	\$3,908.00
8x4 In line Tee	EA	57.00	\$225.00	\$12,825.00
Standard Lamphole	EA	3.00	\$720.00	\$2,160.00
<b>Total Cost of Sanitary Sewer Improvements =</b>				<b>\$183,000.00</b>

**WATER**

ROW Clearing	EA	2,942.00	\$2.00	\$5,884.00
Trench Excavation	CY	965.00	\$15.00	\$14,475.00
6" AWWA C-900	LF	2,942.00	\$13.00	\$38,246.00
6x6x6 Tee	EA	8.00	\$350.00	\$2,800.00
6" 45 Degree Bend	EA	22.00	\$250.00	\$5,500.00
6" 22 1/2 Degree Bend	EA	19.00	\$250.00	\$4,750.00
6" 12 1/4 Degree Bend	EA	1.00	\$250.00	\$250.00
6" Gate Valve	EA	11.00	\$750.00	\$8,250.00
2" Air Relief Valve	EA	1.00	\$1,500.00	\$1,500.00
Standard Valve Box	EA	11.00	\$100.00	\$1,100.00
Standard Valve Box Extensikon	EA	2.00	\$50.00	\$100.00
3 way Fire Hydrant	EA	4.00	\$3,750.00	\$15,000.00
Long Service	EA	8.00	\$700.00	\$5,600.00
12 x 6 Tapping Sleeve	EA	1.00	\$2,150.00	\$2,150.00
21" Conduit for Road Bore	EA	50.00	\$300.00	\$15,000.00
				\$0.00
<b>Total Cost of Water Improvements =</b>				<b>\$120,605.00</b>

**STORM- KV Contracting LLC**

Structure 1 48" Slopewall	EA	1	5,200.00	\$5,200.00
Structure N-2 8' Manhole	EA	1	6,624.94	\$6,624.94
Structure N-3 Manhole	EA	1	3,602.28	\$3,602.28
Structure N-4 5' Manhole	EA	1	2,916.27	\$2,916.27
Structure N-5 Grated Inlet	EA	1	2,310.97	\$2,310.97
Structure Q-1 18" Slopewall	EA	1	2,000.00	\$2,000.00
Structure Q-2 18" Slopewall	EA	1	2,000.00	\$2,000.00
Structure N-1 Dentention Outlet	EA	1	19,800.00	\$19,800.00
18" HDPE	LF	114	47.00	\$5,358.00
24" RCP	LF	180	57.00	\$10,260.00
48" HDPE	LF	53	95.00	\$5,035.00
ROW Clearing	LF	366	1.39	\$508.74

Trench Excavation	CY	325.33	14.42	\$4,691.26
12" Rip Rap	SY	83	67.50	\$5,602.50
36" HDPE	SY	22	95.00	\$2,090.00
				\$0.00

**Total Cost of Storm Improvements = \$77,999.96**

**PAVING-New Mac Const.**

101st Sidewalk	SY	366.6	\$6.75	\$2,474.55
101st Approach	SY	496	\$5.00	\$2,480.00
129th Sidewalk	SY	183.3	\$6.75	\$1,237.28
129th Entry	SY	496	\$5.00	\$2,480.00
101st Sidewalk	CY	43	<b>\$69.50</b>	\$2,988.50
101st Entry	CY	82	<b>\$78.00</b>	\$6,396.00
129th Sidewalk	CY	20	<b>\$69.50</b>	\$1,390.00
129th Entry	CY	82	\$78.00	\$6,396.00

**Total Cost of Paving Improvements = \$25,842.33**

**Total Cost of Constructed Improvements = \$407,447.28**