

**CITY OF BROKEN ARROW, OKLAHOMA
ENGINEERING/CONSTRUCTION DEPARTMENT**

APPLICATION FOR APPROVAL OF "MINOR" CHANGE OF PLANS

Name: Owasso Fence

Contract Number:

153001

Location: Public Safety Complex

Date: September 18, 2015

Minor Change Number C01

Approval is requested for the following minor changes:

1. Total Number of Days Added by this Change Order: 21

Which are necessary for the following reasons:

1. Additional contract days are being requested due to a delay resulting from a redesign of the monumnet posts. The redesign was due to the unavailability of the materials speced for the monument posts. Lost time due to this down time amounted to 15 working days. Please see attached letter for further explanation.

Additions to the original contract:

Item #	Item	Unit	Price	Quantity	Amount
					\$0.00
Total Additions:					\$0.00

Deletions to the original contract:

Item #	Item	Unit	Price	Quantity	Amount
					\$0.00
					\$0.00
					\$0.00

This Change Order is a Net Underrun: \$0.00

Total Previous Change Orders	\$0.00
Total Cost of Change Orders	\$0.00
Original Contract Amount	\$121,945.00
Percent Change In Contract Amount	\$0.00

<u>Submitted:</u>	Engineer	Date: _____
<u>Approved:</u>	Contractor	Date: _____
<u>Recommended/Approved:</u>	Director, Engr. & Const.	Date: _____
<u>Approved:</u>	City Manager	Date: _____

This change order brings the project up to date on all issues of cost increases and time increases as of: 09/18/15

Original Clerk---Original Contractor---Original File---Copy to Finance