

**Public Contract
Application for
Contractual Changes
Contract Change Order #**

Engineering and Construction Department
485 N. Poplar, Broken Arrow, OK. 74012
Fax: 918-259-8453 - Office: 918-259-7000

Project Name: Broken Arrow Gateways Entry Signage Project Number: 201710
PO Number: 22502158 Date of Application: Monday, October 20, 2025
Contractor: Northeastern Irrigation & Landscape, Inc Submitted By: _____

Summary of Change in Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the origin funding department, and the Engineering and Construction Department.

Change of Work Items Included in this Change Order:

- 1) None
- 2) None

Change in Contractual Project Time:

- 1) 22 additional days requested due to lights acquisition delays and heavy rain events during the concrete construction.
- 2)

Plan Sheets or Additional Documents Attached: Yes ☐ No ☒ Other: _____

Work Order Quantities

Item#	(Spec)	Item Description	Units	Price	Quantity	Total Amount
N/A	N/A		N/A	\$ -	0	\$ -
						\$ -





Total Change Cost: \$ -

Summary of Project Costs

Total Previous Change Orders:	\$ -	Original Contract Amount:	\$ 819,207.65
Current Change Order:	\$ -	Amended Contract Amount:	\$ (147,617.84)
Total Cost of Change Orders:	\$ -	Percent Change in Contract:	-18.02%
Total Cost Applicable to CBA:		Percent Change Applicable to CBA:	0.00%

Change Order Authorization

Change Order # 0 in the sum of: \$ - has been reviewed by all parties and is recommended for approval by:

Contractor Submitting Change Order:	Dale Forrest, President		11/10/2025
	Name	Signature	Date
Construction Division Manager:	Nathanael T. Kohl, PE		11/13/2025
	Name	Signature	Date
Director of Engineering & Construction:	Charlie Bright, PE		11/13/2025
	Name	Signature	Date
Assistant City Manager - Operations:	Kenneth D Schwab, PE		11/13/2025
	Name	Signature	Date
City Manager:	Michael Spurgeon		
	Name	Signature	Date

This Change is Executed Through:

- ☐ This change to the contract documents is authorized by the City Manager's authority in accordance with the applicable state statutes and COBA Code of Ordinances.
or
☐ This change to the contract documents was approved at the City Council/BAMA meeting held on : _____

Council Agenda Number: _____

City Clerk: _____