

**Oklahoma Department of Transportation
Change Order**

Contract ID	220326	Primary County	TULSA	Primary PCN	33955(04)
Change Order Nbr	006	Project	STP-272F(367)IG		
Contract Description	WIDEN RESURFACE AND BRIDGE CITY STREETS (ALBANY STREET (61ST ST S) /23RD ST (193RD E AVE/COUNTY LINE RD): ALBANY ST FROM THE INTERSECTION OF 9TH ST (177TH E AVE/LYNN LANE) EXTEND EAST IN BROKEN ARROW. 23RD ST FROM ALBANY STREET EXTEND NORTH IN BROKEN ARROW. PROJECT LENGTH = 1.244 MILES				
Change Order Type	SUPPLEMENTAL AGREEMENT				
Zero Dollar Change Order	NO	Status	Draft		

General Change Order Description(s): This Change Order will add an additional pay item for Class C Concrete and change the Traffic Striping from Thermoplastic to Multi-poly at the same unit price. Also included is compensation for unused drainage structures. No additional time is required or requested.

Prj Nbr	Itm Nbr	Catg	Item Code	Unit	Unit Price	Bid Qty	Prev. Apprvd Qty	Curr CO Qty	New Revised Qty	Amount of Change	
33955(04)	1170	0301	855(A)7200	LF	\$1.00	26,600.00	26,600.00	-19,222.00	7,378.00		
	Item Description:		TRAFFIC STRIPE(PLASTIC)(4" WIDE)							This Change:	\$-19,222.00
	Supplemental Description 1:									Prev Revised:	\$26,600.00
	Supplemental Description 2:									New Revised:	\$7,378.00
										Bid Contract:	\$26,600.00
										Net Change:	\$-19,222.00
										PCT Change:	-72.26 %
	Explanations:		Traffic striping subcontractor Advanced Workzone is requesting this change to the permanent traffic stripe from Traffic Stripe (Plastic) to Traffic Stripe (Multi-Poly) at the same unit price. This change is acceptable to ODOT and the City of Broken Arrow, and the contractor believes this change will cut the striping time required by half.								
33955(04)	1190	0301	855(B)7304	EA	\$150.00	59.00	59.00	-42.00	17.00		
	Item Description:		TRAFFIC STRIPE(PLASTIC)(ARROWS)							This Change:	\$-6,300.00
	Supplemental Description 1:									Prev Revised:	\$8,850.00
	Supplemental Description 2:									New Revised:	\$2,550.00
										Bid Contract:	\$8,850.00
										Net Change:	\$-6,300.00
										PCT Change:	-71.18 %
	Explanations:		Traffic striping subcontractor Advanced Workzone is requesting this change to the permanent traffic stripe from Traffic Stripe (Plastic) to Traffic Stripe (Multi-Poly) at the same unit price. This change is acceptable to ODOT and the City of Broken Arrow, and the contractor believes this change will cut the striping time required by half.								
33955(04)	8028	0100	509(D)0500	CY	\$435.00	0.00	0.00	6.50	6.50		
	Item Description:		CLASS C CONCRETE							This Change:	\$2,827.50
	Supplemental Description 1:		Class C Concrete was originally omitted on contract							Prev Revised:	\$0.00
	Supplemental Description 2:									New Revised:	\$2,827.50
										Bid Contract:	\$0.00
										Net Change:	\$2,827.50
										PCT Change:	100.00 %
	Explanations:		This item is required for ditch liners / concrete flumes. Project plans indicated the use of this item, but it was omitted from the contract bid items.								

Prj Nbr	Itm Nbr	Catg	Item Code	Unit	Unit Price	Bid Qty	Prev. Apprvd Qty	Curr CO Qty	New Revised Qty	Amount of Change	
33955(04)	8029	0301	856(A)8200	LF	\$1.00	0.00	0.00	19,222.00	19,222.00		
	Item Description:		TRAFFIC STRIPE(MULTI-POLY.)(4" WIDE)							This Change:	\$19,222.00
	Supplemental Description 1:									Prev Revised:	\$0.00
	Supplemental Description 2:									New Revised:	\$19,222.00
										Bid Contract:	\$0.00
										Net Change:	\$19,222.00
										PCT Change:	100.00 %
	Explanations:		Traffic striping subcontractor Advanced Workzone is requesting this change to the permanent traffic stripe from Traffic Stripe (Plastic) to Traffic Stripe (Multi-Poly) at the same unit price. This change is acceptable to ODOT and the City of Broken Arrow, and the contractor believes this change will cut the striping time required by half.								
33955(04)	8030	0301	856(A)8216	LF	\$17.00	0.00	0.00	965.00	965.00		
	Item Description:		TRAFFIC STRIPE(MULTI-POLY.)(24" WIDE)							This Change:	\$16,405.00
	Supplemental Description 1:									Prev Revised:	\$0.00
	Supplemental Description 2:									New Revised:	\$16,405.00
										Bid Contract:	\$0.00
										Net Change:	\$16,405.00
										PCT Change:	100.00 %
	Explanations:		Traffic striping subcontractor Advanced Workzone is requesting this change to the permanent traffic stripe from Traffic Stripe (Plastic) to Traffic Stripe (Multi-Poly) at the same unit price. This change is acceptable to ODOT and the City of Broken Arrow, and the contractor believes this change will cut the striping time required by half.								
33955(04)	8031	0301	856(B)8304	EA	\$150.00	0.00	0.00	46.00	46.00		
	Item Description:		TRAFFIC STRIPE(MULTI-POLY.)(ARROWS)							This Change:	\$6,900.00
	Supplemental Description 1:									Prev Revised:	\$0.00
	Supplemental Description 2:									New Revised:	\$6,900.00
										Bid Contract:	\$0.00
										Net Change:	\$6,900.00
										PCT Change:	100.00 %
	Explanations:		Traffic striping subcontractor Advanced Workzone is requesting this change to the permanent traffic stripe from Traffic Stripe (Plastic) to Traffic Stripe (Multi-Poly) at the same unit price. This change is acceptable to ODOT and the City of Broken Arrow, and the contractor believes this change will cut the striping time required by half.								
33955(04)	8032	0100	104 3220	LSUM	\$28,583.00	0.00	0.00	1.00	1.00		
	Item Description:		CONSTRUCTION MISCELLANEOUS							This Change:	\$28,583.00
	Supplemental Description 1:		Compensation for unused structures.							Prev Revised:	\$0.00
	Supplemental Description 2:									New Revised:	\$28,583.00
										Bid Contract:	\$0.00
										Net Change:	\$28,583.00
										PCT Change:	100.00 %
	Explanations:		The unused drainage structures were left over due to necessary drainage design changes at the onset of the project. The original design did not account for the steel and concrete for the 5x4 RCB. A redesign of the drainage eliminated the need for the structures (attached). Also,								

Prj Nbr	Itm Nbr	Catg	Item Code	Unit	Unit Price	Bid Qty	Prev. Apprvd Qty	Curr CO Qty	New Revised Qty	Amount of Change
---------	---------	------	-----------	------	------------	---------	------------------	-------------	-----------------	------------------

when asked, both ODOT District 8 and the City of Broken Arrow declined to take possession of the structures. This item will compensate for material only, with no overhead or bonds included.

TOTAL VALUE FOR CHANGE ORDER 006 : \$48,415.50

Contract Time Adjustments

No contract time adjustments are associated with this change order.

Contract ID	220326	Primary County	TULSA	Primary PCN	33955(04)
Change Order Nbr	006	Project	STP-272F(367)IG		

Prime Contractor's Section

As the duly authorized representative of BECCO CONTRACTORS, INC., contractor for the above referenced project, I affirm that I have reviewed the above and foregoing prices, quantities and days for the changed or additional work, and I agree that the quantities and prices as are herein listed and the extension of time to perform the change or additional work as shown above will adequately compensate the contractor for the changed or additional work. I understand that the quantities as listed above are estimated and may be subject to revision upon audit of the project. I further understand that the change order/supplemental agreement fully compensates the contractor for the changed or additional work and is in lieu of cost accounting for the work actually performed or submission of a claim as provided by the standard specifications for highway construction and special provisions to the contract.

William E. Smith
Signature

WILLIAM E. SMITH
Name(Printed)

VICE PRESIDENT
Company Title

Subscribed and sworn before me this 16TH day of APRIL year of 2024

My commission expires AUGUST 4, 2026

[Signature]
Notary Public

22010578
Commission Number



Oklahoma Department of Transportation Section

The prices for the additional items have been compared with other contract prices and are a fair amount for the work involved.
Respectfully requested by:

P.E. Seal

Department Personnel

Approval Date

Mark E. Smith
Signature

4-22-2024

Contract ID	220326	Primary County	TULSA	Primary PCN	33955(04)
Change Order Nbr	006	Project	STP-272F(367)IG		

Local Government Section

I acknowledge the work indicated on this Change Order. I understand the final costs of this work will be reflected in the final cost apportionment.

City/County Official

Date Acknowledged

CHANGE ORDER #006 ITEM BREAKDOWN

Items 1170 & 8029 – Traffic Stripe (4" Thermoplastic/Multi-Polymer)

- Planned and placed quantity = 26,600 LF
- Net change **\$0.00**

Items 1180 & 8030 – Traffic Stripe (24" Thermoplastic/Multi-Polymer)

- Planned quantity = 490 LF
- Placed quantity = 1455 LF
- Net overrun of **\$16,405.00.**

Item 1190 & 8031 – Traffic Stripe (Arrows)(Thermoplastic/Multi-Polymer)

- Planned quantity = 59 EA
- Placed quantity = 63 EA
- Net overrun of **\$600.00.**

Item 8028 – Class C Concrete

- Planned quantity = 0.00 CY
- Placed quantity = 6.50 CY
- Net overrun of **\$2827.50.**

Item 8032 – Unused Structures

- Net overrun of **\$28,583.00.**

Change Order #006 Totals

- $\$0.00 + 16,405.00 + \$600.00 + 2,827.50 + \$28,583.00 = \mathbf{\$48,415.50.}$