

Certified Minority Business Cherokee Nation TERO Certified Serving Northeastern Oklahoma 6817 N 115th E Ave Owasso, Oklahoma 74055 918.272.5555 PHONE 918.274.3787 FAX

To:

Joe/City of Broken Arrow

From:

Danny Wood

Fax:

000-000-0000

Pages:

1

Phone: 918-857-0323

Date:

9-14-2015

Joe,

Thank you for the opportunity to have a meeting regarding the Public Safety Building fence work. The following items are outstanding and I have attached a schedule of completion for these items.

- 1. The custom column caps are scheduled for delivery Wednesday 16 September. After consultation with the city and the police department, we ordered the custom caps 24 August and were told they would take approximately 15 working days to complete so they are a couple of days later than we were originally told.
- 2. The mason we have contracted bid the job for a one time job setup. He was not going to be on the job installing columns until the caps were completed so as not to have the columns open at the top to allow rain to infiltrate. His bid was more competitive this way and the savings were passed on to the city.
- 3. We cannot complete the gate posts/gates/gate operator install until the mason has sufficient columns installed so we can begin our install. The same can be said for the panel install around the columns.
- 4. As you can see, the column install process has been directly impacted by the custom column cap fabrication which resulted in about 2 weeks of work being on hold because nothing could be completed without the columns and caps being in place.

5. Since we could not perform most of the necessary work without the column caps, we are asking for an additional 2 weeks to be added to the completion time to allow us to complete the work remaining. We appreciate your consideration regarding this matter.

Respectfully submitt

Danny Wood

Owasso Fence, Commercial Division

918-804-6680 cell

918-272-5555 office

918-274-3787 fax