

Contract Change Order # 4

Project Name: <u>Houston Street Widening, Garnett Road to Olive Ave</u>	Project Number: <u>ST2028</u>
Project Location: <u>Houston Street, Garnett Road to Olive Ave</u>	Date of Application: <u>Friday, October 3, 2025</u>
Contractor: <u>Becco Contractors, Inc</u>	Submitted By: <u>Ryan Fransisco</u>

Summary of Change in Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the origin funding department, and the Engineering and Construction Department.

Change of Work Items Included in this Change Order:

- 1) Construction Traffic Control
- 2)

Change in Contractual Project Time:

- 1) 140 days for utility conflicts
- 2)

Plan Sheets or Additional Documents Attached: ☒ Yes ☐ No ☐ Other: _____


Work Order Quantities

Item#	(Spec)	Item Description	Units	Price	Quantity	Total Amount
72		Construction Traffic Control	Day	\$ 144.44	140	\$ 20,221.60
						\$ -
						\$ -
Total Change Cost:						\$ 20,221.60

Summary of Project Costs

Total Previous Change Orders:	\$ 85,700.00	Original Contract Amount:	\$ 5,718,000.00
Current Change Order:	\$ 20,221.60	Amended Contract Amount:	\$ 5,823,921.60
Total Cost of Change Orders:	\$ 105,921.60	Percent Change in Contract:	1.85%
Total Cost Applicable to CBA:	\$ 105,921.60	Percent Change Applicable to CBA:	1.85%

Change Order Authorization

Change Order # <u>5</u> in the sum of: \$ <u>20,221.60</u> has been reviewed by all parties and is recommended for approval by:	
Contractor Submitting Change Order:	<u>Ryan Fransisco</u> Name  Signature <u>10/3/25</u> Date
Construction Division Manager:	<u>Nathanael T. Kohl, PE</u> Name  Signature <u>10/6/2025</u> Date
Director of Engineering & Construction:	<u>Charlie Bright, PE</u> Name  Signature <u>10/15/2025</u> Date
Assistant City Manager - Operations:	<u>Kenneth D Schwab, PE</u> Name  Signature <u>10/15/2025</u> Date
City Manager:	<u>Michael Spurgeon</u> Name Signature Date

This Change is Executed Through:

- ☐ This change to the contract documents is authorized by the City Manager's authority in accordance with the applicable state statutes and COBA Code of Ordinances.
or
☐ This change to the contract documents was approved at the City Council/BAMA meeting held on : _____

