

Contract Change Order #1

Project Name: Wagoner County Trunk Sewer Project Number: 22020
 Project Location: Events Park Date of Application: Monday, February 9, 2026
 Contractor: Cherokee Pride Submitted By: Harlan Yocham Jr.

Summary of Change in Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the origin funding department, and the Engineering and Construction Department.

Change of Work Items Included in this Change Order:

- 1) Remaining bypass pumping amount due is \$224,206.28. This is from the time the existing sewer was on bypass due to line failing.
- 2) Remobilization cost for boring contractor to come back out after demobilizing due to existing line failing.
- 3) Adding an additional manhole that was missed on the plans and lowering a manhole as well.

Change in Contractual Project Time:

- 1) 45 days added which will include days for coming back to tie-in a service line not on plans.
- 2)

Plan Sheets or Additional Documents Attached: Yes No Other: _____

Work Order Quantities

Item#	(Spec)	Item Description	Units	Price	Quantity	Total Amount
1		Bypass pumping remaining after 1st month paid from owner contingency	LS	\$224,206.28	1	\$ 224,206.28
2		Remobilization of boring contractor	LS	\$53,167.00	1	\$ 53,167.00
3		Adding an additional manhole not on plans and lowering a manhole	LS	\$28,582.00	1	\$ 28,582.00
4		Funds available from unbilled line items	LS	-29,108.64	1	\$ (29,108.64)
Total Change Cost:						\$ 276,846.64

Summary of Project Costs

Total Previous Change Orders:	\$ -	Original Contract Amount:	\$3,441,442.00
Current Change Order:	\$ 276,846.64	Amended Contract Amount:	\$ 3,718,288.64
Total Cost of Change Orders:	\$ 276,846.64	Percent Change in Contract:	8.04%
Total Cost Applicable to CBA:	\$ 276,846.64	Percent Change Applicable to CBA:	8.04%

Change Order Authorization

Change Order # 1 in the sum of: \$ 276,846.64 has been reviewed by all parties and is recommended for approval by:

Contractor Submitting Change Order:	<u>Harlan E. Yocham Jr.</u> Name	<u>[Signature]</u> Signature	<u>2/24/26</u> Date
Construction Division Manager:	<u>Nathanael T. Kohl, PE</u> Name	<u>[Signature]</u> Signature	<u>2/24/2026</u> Date
Director of Engineering & Construction:	<u>Charlie Bright, PE</u> Name	<u>[Signature]</u> Signature	<u>3/19/2026</u> Date
Assistant City Manager - Operations:	<u>Kenneth D Schwab, PE</u> Name	<u>[Signature]</u> Signature	<u>3/30/2026</u> Date
City Manager:	<u>Michael Spurgeon</u> Name	<u>[Signature]</u> Signature	<u>[Date]</u> Date

This Change is Executed Through:

- This change to the contract documents is authorized by the City Manager's authority in accordance with the applicable state statutes and COBA Code of Ordinances.
 or
 This change to the contract documents was approved at the City Council/BAMA meeting held on : _____