

**Public Contract
Application for
Contractual Changes**

Engineering and Construction Department

485 N. Poplar, Broken Arrow, OK. 74012

Fax: 918-259-8453 - Office: 918-259-7000

Contract Change Order # 1

Project Name:	<u>Willow Springs IV Storm Sewer</u>	Project Number:	<u>SW1921</u>
Project Location:	<u>8501 S. Beech Ave</u>	Date of Application:	<u>3-24-021</u>
Contractor:	<u>Envision Civil Contractors</u>	Submitted By:	<u>Careesa R.</u>

Summary of Change in Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the origin funding department, and the Engineering and Construction Department.

Change of Work Items Included in this Change Order:

- During the course of the project, it was found that the contractor needed to install additional rip-rap along the outfall of the new storm sewer installation to properly stabilize the outfall from erosion. Rip-Rap was not in the original valuation of the contract and thus this additional erosion protection is being added via a change to the project at a negotiated rate of \$40.35 per ton.

Change in Contractual Project Time:

- 1) & 2) None Required

Plan Sheets or Additional Documents Attached: ☒ Yes ☐ No ☒ Other: Contractor Proposal






Work Order Quantities

Item#	(Spec)	Item Description	Units	Price	Quantity	Total Amount
CO1-1		Rip Rap Installation	ton	\$ 40.35	75.15	\$ 3,032.30
						\$ -
Total Change Cost:						\$ 3,032.30

Summary of Project Costs

Total Previous Change Orders:	\$ -	Original Contract Amount:	\$ 74,320.95
Current Change Order:	\$ 3,032.30	Amended Contract Amount:	\$ 77,353.25
Total Cost of Change Orders:	\$ 3,032.30	Percent Change in Contract:	4.08%
Total Cost Applicable to CBA:	\$ 3,032.30	Percent Change Applicable to CBA:	4.08%

Change Order Authorization

Change Order # <u>1</u> in the sum of: \$ <u>3,032.30</u>	has been reviewed by all parties and is recommended for approval by:		
Contractor Submitting Change Order:	<u>ROBERT JONES</u>		<u>3/24/2021</u>
	Name	Signature	Date
Construction Division Manager:	<u>Timothy S Robins, PE</u>		<u>3/24/2021</u>
	Name	Signature	Date
Director of Engineering & Construction:	<u>Ethan JL Edwards, PE</u>		<u>3/31/2021</u>
	Name	Signature	Date
Assistant City Manager - Operations:	<u>Kenneth D Schwab, PE</u>		<u>3/31/2021</u>
	Name	Signature	Date
City Manager:	<u>Michael Spurgeon</u>		<u>3/31/2021</u>
	Name	Signature	Date

This Change is Executed Through:

- ☐ This change to the contract documents is authorized by the City Manager's authority in accordance with the applicable state statutes and COBA Code of Ordinances.
or
☒ This change to the contract documents was approved at the City Council/BAMA meeting held on : Tuesday, April 6, 2021