

Contract Change Order # 2

Project Name:	Leisure Park I Mill&Overlay	Project Number:	ST1509A
Project Location:	Leisure Park I Subdivision on Elm Pl.	Date of Application:	Friday, March 3, 2017
Contractor:	H&G Paving Contractors, Inc.	Submitted By:	Brian Wimmer

Summary of Change in Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the origin funding department, and the Engineering and Construction Department.

Change of Work Items Included in this Change Order:

- Due to plan set revisions in response to field data variations, the contractor was required to employ additional survey labor to perform (2)+ trips for
- 1) reconfiguration of Hickory Street north of Austin St. The below costs are inclusive of all material, labor, and OH&P required to construct the revised plans attached at Hickory St
 - Due to excessive water infiltration observed along Hickory Street at Waco Place, the contractor is directed to install an additional 130 linear feet of 4" underdrain with integral filter fabric and clean crushed 3/4" aggregate for drainage facilitation. Underdrain to be installed into storm box at Austin St. and Hickory St. Price is inclusive of all costs for above work. Contract Administrator to set out final extents of 130 linear feet of underdrain
 - 2) Due to alignment of new curb & gutter, the existing mailboxes in (2) locations have to be relocated. The costs below include the labor and OH&P costs to perform this work.
 - 3) During construction it was observed that the storm inlet on the west side of Hickory St. at Austin St. intersection requires repair in order to keep structural stability to the roadway. The costs below are inclusive of all material, labor, and OH&P required to repair the inlet.
 - 4) The contractor is instructed to install #4 reinforcing steel at 12 inches on center throughout the entirety of the concrete flume spanning along Hickory St. at Austin Street. The below costs are inclusive of all material, Labor, and OH&P required to place the reinforcing steel.
 - 5)

Change in Contractual Project Time:

- 1) Due to additional excavations, the contract time will amended to add 8 calendar days.

Plan Sheets or Additional Documents Attached: ☒ Yes ☐ No ☐ Other: _____

Work Order Quantities

Item#	(Spec)	Item Description	Units	Price	Quantity	Total Amount
CO2-1	NA	Additional Survey Costs	LS	\$ 2,079.00	1	\$ 2,079.00
CO2-2	NA	4" Perforated Underdrain CIP	LF	\$ 14.00	130	\$ 1,820.00
CO2-3	NA	Remove & Replace Existing Mailboxes	EA	\$ 125.00	2	\$ 250.00
CO2-4	NA	Inlet Repair on Hickory Ave (1) West Side	EA	\$ 1,925.00	1	\$ 1,925.00
CO2-5	NA	Reinforcing for Austin St. Conc. Flume	LS	\$ 404.25	1	\$ 404.25
Total Change Cost:						\$ 6,478.25

Summary of Project Costs

Total Previous Change Orders:	\$ 24,950.00	Original Contract Amount:	\$ 718,622.24
Current Change Order:	\$ 6,478.25	Amended Contract Amount:	\$ 750,050.49
Total Cost of Change Orders:	\$ 31,428.25	Percent Change in Contract:	4.37%
Total Cost Applicable to CBA:	\$ 31,428.25	Percent Change Applicable to CBA:	4.37%

Change Order Authorization

Change Order #	<u>2</u>	in the sum of:	<u>\$ 6,478.25</u>	has been reviewed by all parties and is recommended for approval by:
Contractor Submitting Change Order:				
	Name	Signature	Date	
Construction Division Manager:	Timothy S Robins, PE			
	Name	Signature	Date	
Director of Engineering & Construction:	Alex Mills, PE			
	Name	Signature	Date	
Assistant City Manager - Operations:	Kenneth D Schwab, PE			
	Name	Signature	Date	
City Manager:	Michael Spurgeon			
	Name	Signature	Date	

This Change is Executed Through:

- ☐ This change to the contract documents is authorized by the City Manager's authority in accordance with the applicable state statutes and COBA Code of Ordinances.
- or
- ☒ This change to the contract documents was approved at the City Council/BAMA meeting held on : Tuesday, March 21, 2017

H&G PAVING CONTRACTORS, INC.

P.O. Box 624 • Muskogee, OK 74402 • 918-351-3537

February 9, 2017

City of Broken Arrow
485 N. Poplar
Broken Arrow, OK. 74012

Leisure Park I Mill & Overlay

RE: Request for Change – Mailboxes & Inlet repair

Todd,

H&G Paving Contractors is providing a change request for the following items: Remove & Reset mailboxes on Hickory Ave.

ADD

Remove & Reset existing mailboxes(7)	\$ 125.00 EA
Inlet repair on Hickory Ave (1) west side	\$ 1925.00 EA
Additional staking per new grade sheet	\$ 800.00 LS
(new grade sheet received 2-3-17 for east side grades on hickory ave full reconstruct)	

Does not include brick mailbox remove and replacements or water meter cans remove and replacements.

In addition, we request 7 days be added to our contract time for the added work requested.

Should you have any questions or concerns regarding this request please don't hesitate to contact me at my office or by email.

Respectfully,



Bryan Wimmer
General Manager
H & G Paving Contractors, Inc.

YOUR PAVING SPECIALISTS!

H&G PAVING CONTRACTORS, INC.

P.O. Box 624 • Muskogee, OK 74402 • 918-351-3537

March 2, 2017

City of Broken Arrow
485 N. Poplar
Broken Arrow, OK. 74012

Leisure Park I Mill & Overlay

RE: Request for Change – Adding Steel to Concrete Flume

Todd,


H&G Paving Contractors is providing a change request for the following items: Additional Surveying on Hickory Ave both north of inlet and around curve and south of inlet. Two different occasions.

ADD	
#4 Rebar on 12" o/c – Concrete Flume	\$ 350.00
Overhead 5%	\$ 17.50
Mark up 10%	\$ 36.75
Total RFC	\$404.25

In addition, we request 3 days be added to our contract time for the added work requested

Should you have any questions or concerns regarding this request please don't hesitate to contact me at my office or by email.

Respectfully,


Bryan Wimmer
General Manager
H & G Paving Contractors, Inc.

YOUR PAVING SPECIALISTS!

H&G PAVING CONTRACTORS, INC.

P.O. Box 624 • Muskogee, OK 74402 • 918-351-3537

February 23, 2017

City of Broken Arrow
485 N. Poplar
Broken Arrow, OK. 74012

Leisure Park I Mill & Overlay

RE: Request for Change – Additional Surveying

Todd,

H&G Paving Contractors is providing a change request for the following items: Additional Surveying on Hickory Ave both north of inlet and around curve and south of inlet. Two different occasions.

ADD

Survey Costs South of inlet	\$ 800.00
Overhead 5%	\$ 40.00
Mark up 10%	\$ 84.00

Survey Costs North of inlet & Curve	\$ 800.00
Administrative Fees	\$ 200.00
Overhead 5%	\$ 50.00
Mark up 10%	\$ 105.00

Total RFC	\$2079.00
------------------	------------------

In addition, we request 8 days be added to our contract time for the added work requested and delays H&G incurred for waiting on new grade sheets and re-staking.

Should you have any questions or concerns regarding this request please don't hesitate to contact me at my office or by email.

Respectfully,

Bryan Wimmer
General Manager
H & G Paving Contractors, Inc.

YOUR PAVING SPECIALISTS!