

Contract Change Order # 2 - Final

Project Name:	Albany Corridor Improvements	Project Number:	ST1709
Project Location:	61st Street between Elm & Lynn Lane	Date of Application:	Tuesday, April 24, 2018
Contractor:	Magnum Construction	Submitted By:	Robert Catcher

Summary of Change in Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the origin funding department, and the Engineering and Construction Department.

Change of Work Items Included in this Change Order:

Reconciling Changes: Due to site conditions varying from design parameters, field adjustments of the plan quantities by the city contract administrator was authorized. These changes in quantities are summarized on the attached "Project Final Quantities Report". The listed

- 1) change order cost is to adjust the original contract value to the reflected installed contract value.

Change in Contractual Project Time:

- 1) Due to unforeseen impacts in the schedule created by the Explorer Pipeline conflicts/design/approval at the Stonewood intersection, the project time shall be extended by 164 calendar days.

Plan Sheets or Additional Documents Attached: ☒ Yes ☐ No ☒ Other: Final Quantity Report #1

Work Order Quantities

Item#	(Spec)	Item Description	Units	Price	Quantity	Total Amount
CO1-1	NA	Reconcile Changes	NA	\$ 5,935.00	1	\$ 5,935.00
						\$ -
				Total Change Cost:	\$	5,935.00

Summary of Project Costs

Total Previous Change Orders:	\$ 8,287.02	Original Contract Amount:	\$ 579,654.00
Current Change Order:	\$ 5,935.00	Amended Contract Amount:	\$ 593,876.02
Total Cost of Change Orders:	\$ 14,222.02	Percent Change in Contract:	2.45%
Total Cost Applicable to CBA:	\$ 8,287.02	Percent Change Applicable to CBA:	1.43%

Change Order Authorization

Change Order # <u>2 - Final</u>	in the sum of: \$ <u>5,935.00</u>	has been reviewed by all parties and is recommended for approval by:	
Contractor Submitting Change Order:			
	Name	Signature	Date
Construction Division Manager:	Timothy S Robins, PE		
	Name	Signature	Date
Director of Engineering & Construction:	Alex Mills, PE		
	Name	Signature	Date
Assistant City Manager - Operations:	Kenneth D Schwab, PE		
	Name	Signature	Date
City Manager:	Michael Spurgeon		
	Name	Signature	Date

This Change is Executed Through:

- ☐ This change to the contract documents is authorized by the City Manager's authority in accordance with the applicable state statutes and COBA Code of Ordinances.
or
☒ This change to the contract documents was approved at the City Council/BAMA meeting held on : Tuesday, May 1, 2018