

Contract Change Order # 1

Project Name: Wedgewood 2nd Addition Street Repairs Project Number: ST1902
Project Location: Wedgewood Subdivision - 2nd Addition Date of Application: Tuesday, January 14, 2020
Contractor: Cherokee Pride Construction Submitted By: Harlan Y.

Summary of Change in Scope of Work

The following scope of work consisting of work location, work description, established quantities, and timeline for completion has been reviewed and agreed upon by the contractor, the origin funding department, and the Engineering and Construction Department.

Change of Work Items Included in this Change Order:

- At the request of the Streets Department of City of Broken Arrow, the contract quantities shall be amended to include an additional 1670 SY of Line Item #1 "Remove and Replace PC Concrete Street Section (10SY+)". This change order is authorizing the overrun of the line 1) item quantities and to amend the contract. The location of the additional concrete street section shall be limited to use within the contract limits.

Change in Contractual Project Time:

- 1) An additional 30 days of contract time shall be added to the contract.

Plan Sheets or Additional Documents Attached: ☐ Yes ☒ No ☐ Other: _____

Work Order Quantities

Item#	(Spec)	Item Description	Units	Price	Quantity	Total Amount
1		Remove and Replace PC Concrete Street	SY	\$ 58.00	1670	\$ 96,860.00
Total Change Cost:						\$ 96,860.00

Summary of Project Costs

Total Previous Change Orders:	\$ -	Original Contract Amount:	\$ 297,110.00
Current Change Order:	\$ 96,860.00	Amended Contract Amount:	\$ 393,970.00
Total Cost of Change Orders:	\$ 96,860.00	Percent Change in Contract:	32.60%
Total Cost Applicable to CBA:	\$ -	Percent Change Applicable to CBA:	0.00%

Change Order Authorization

Change Order # <u>1</u> in the sum of: \$ <u>96,860.00</u>	has been reviewed by all parties and is recommended for approval by:		
Contractor Submitting Change Order:	<u>Harlan Y. [Signature]</u>	<u>[Signature]</u>	<u>1/15/20</u>
	Name	Signature	Date
Construction Division Manager:	<u>Timothy S Robins, PE</u>	<u>[Signature]</u>	<u>1/15/2020</u>
	Name	Signature	Date
Director of Engineering & Construction:	<u>Mike Kyser</u>	<u>[Signature]</u>	<u>1/15/2020</u>
	Name	Signature	Date
Assistant City Manager - Operations:	<u>Kenneth D Schwab, PE</u>	<u>[Signature]</u>	<u>01-15-20</u>
	Name	Signature	Date
City Manager:	<u>Michael Spurgeon</u>	<u>[Signature]</u>	<u></u>
	Name	Signature	Date

This Change is Executed Through:

- ☐ This change to the contract documents is authorized by the City Manager's authority in accordance with the applicable state statutes and COBA Code of Ordinances.
or
☒ This change to the contract documents was approved at the City Council/BAMA meeting held on : Tuesday, January 21, 2020