

such that the new controls system was having issues in operations. Upon the recommendation of Prime Controls and conference with COBA IT department, the contractor shall provide and install a new computer system per the attached IT specifications as noted within the Prime Controls proposal. The contractor shall provide all labor to install the computer at the site after COBA IT installs appropriate programs and sets it up in the cities system. The below costs summarize a complete in place product for the above noted work.

Total Number of Days Added by this Change Order:

- Due to the changes in CO4-1 and CO4-2 created impacts to critical path items results in an additional 20 calendar days added to the contract.

The additional cost associated with these changes is as follows:

Previous Change Orders:	\$58,284.68
This Change Order:	\$9,373.77
Total Cost of Change Orders:	\$67,658.45
Original Contract Amount:	\$1,559,028.00
Revised Contract Amount:	\$1,626,686.45
Percent Change in Contract:	4.34%
Applicable to Comp. Bid Act:	4.34%

Cost: \$9,373.77

Funding Source: OWRB FAP Loan - FAP-16-0001-L

Requested By: Alex Mills, P.E., Engineering and Construction Director

Approved By: Michael L. Spurgeon, City Manager

Attachments: 155425 Contract Change Order CO4

Recommendation:

Approve and execute Change Order CO4 for the construction contract 155425; Citywide SCADA System