

overruns, WCD #1 is attached and was utilized in order to perform aggregate backfill behind the wall due to lack of suitable material onsite for backfill.

3. Per the attached documents, the contractor is directed to perform additional grading operations on the north side of the purposed retaining wall due to grade and debris issues identified. The grading shall be directed by the field contract administrator but shall be as laid out in the attached documents. the required Temporary Construction easement is also attached.

The additional cost associated with these changes is as follows:

Previous Change Orders:	\$0
This Change Order:	\$70,546.00
Total Cost of Change Orders:	\$70,546.00
Original Contract Amount:	\$816,060.00
Revised Contract Amount:	\$256,590.60
Percent Change in Contract:	37.92%
Applicable to Comp. Bid Act:	5.16%

Cost: \$70,546.00

Prepared By: Alex Mills, P.E, Director of Engineering and Construction

**Reviewed By: Engineering and Construction Department
Finance Department
Assistant City Manager - Operations
Legal Department**

Approved By: Michael L. Spurgeon, City Manager

Attachments: 161713 Change Order #01 & Final Quantities Report

Recommendation:

Approve Change Order #01 for the Liberty Parkway Trail Retaining Wall Repairs Project.