

operation as well as replacement with like kind station with the same pumping capacities. After evaluation of the submitted prices, Utilities Department and Engineering/Construction Department has directed, through this change order, to remove and replace the existing Indian Springs Lift Station with a like kind Smith & Loveless package pump lift station. The below costs summarize a complete in place product including all materials, labor, and applicable mark ups.

CO1-2 - As directed by Utilities department the contractor is to provide means for and applicable pumping set up such to bypass pump the Indian Springs lift station until the new package pump station is installed. The bypass pumping shall consist of an internal float system with a submersible sewage pump operated from the existing electrical system. The contractor is to install a new bypass connection if one is not available onsite to the forcemain. The bypass pumping pricing is for a duration of 5 months to account for any variance in delivery time.

CO1-3 - During execution of Bar Screens for Five Lift Stations project, there were several RFIs processed that deleted items on the project as well as assistance provided by City forces that reduced project costs and created a credit for the project by the contractor. The attached summary provides detailed cost breakdowns for these individual situations. The below credit to the project summarizes the applicable credit due to the project to date.

Total Number of Days Added by this Change Order:

- Due to the above noted weather events, the substantial completion of this project shall be amended to August 30, 2019.

The additional cost associated with these changes is as follows:

Previous Change Orders:	\$0.00
This Change Order:	\$38,157.80
Total Cost of Change Orders:	\$38,157.80
Original Contract Amount:	\$739,550.00
Revised Contract Amount:	\$777,707.80
Percent Change in Contract:	5.16%
Applicable to Comp. Bid Act:	7.27%

Cost: \$38,157.80

Funding Source: OWRB FAP Loan - FAP-16-0001-L

Requested By: Kenneth D. Schwab, P.E., CFM, Assistant City Manager - Operations

Approved By: City Manager's Office

Attachments: S.1504 Contract Change Order CO1

Recommendation:

Approve and authorization to execute change order CO1 to KBC Construction, Inc. for construction contract S.1504; Bar Screens at Five Sewer Lift Stations